Manhole Inspection Summary M		Manhole # S33OO_019MH		
Printed On: 12/1	7/2008	Page 1 of 4		
Inspection	☐ Is Incomplete Rating: 3) Fair			
Record Plat: 33	300 Node: 019 Status: Found	Insp Date: 4/24/07 9:35 AM		
Incomplete Cor	nments	Crew: SP, DP		
		Inspector: Provine , D		
		Firm: PHO		
Location	Address: 2302 HOWARD ST	Cross Street: 23RD ST		
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry		
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None		
Comments				
0	Ohana Ohanalan Dianatan OA (in) Leastle (in) DistA/D On to 0 (in)		
Cover	Shape: Circular Diameter: 24 (in. Type: Sanitary Condition: Sound) Length: (in.) Dist A/B Grade: 0 (in.) Cover Material: Cast Iron		
Proportios:	,,			
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame Offset: 1 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks				
Chimney / Frame Adjustment				
Condition:		Loose Brick Deteriorated		
Infiltration:	None ✓ Joint ☐ Cracks ☐ Mortar ☐	Roots V Wall		
Corbel	Material: Brick Parged	Type: Concentric/Eccentric		
Condition:		Loose Brick Deteriorated		
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall		
Barrel	Material: Brick ☐ Parged			
Shape:	Circular Diameter: 42 (in.) Length:	(in.)		
	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated		
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall		
Bench	Exists Material: Brick	Parged Debris (not Condition related)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris		
Channel	Material: Brick	Debris (not Condition related)		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:				
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☑	Deteriorated Leaks Debris		
Steps Count: 6 Missing: 0 Corroded				
Surcharge	Evidence Of Surcharge Depth: 2.5 (ft.)	Active Surcharge Present		

Manhole Inspection Summary

Manhole # \$3300_019MH

Printed On: 12/17/2008 Page 2 of 4

Location View



Defect



Frame leaks. Adjustment deterioration, loose brick, and infiltration. Corbel infiltration.

Top View



Corbel and Barrel infiltration. Corroded steps. Bench debris.

Defect



Frame leaks. Adjustment deterioration, loose brick and infiltration.

Manhole Inspection Summary

Manhole # \$3300_019MH

Drop: None

Printed On: 12/17/2008 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined Invert Depth: 11.25 (ft.) Flow Characteristics: Fast Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent: Connects To: Manhole

Infiltration: None Pipe Seal Cond: Unknown Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar (Angled)		Drop: None
Pipe Material: Clay	Pipe Lined	·
Invert Depth: 10.70 (ft.)	Flow Characteristics: Fast	
Deposits: ✓ None □	Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole
Infiltration: None	Pipe Seal Cond: Unknown	☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S33OO_019MH

Printed On: 12/17/2008 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 8 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.80 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.33 (ft.) Flow Characteristics: Slow

Deposits: None Mud Sludge Debris Grease

Silt Depth: **0** (in.) Deposits Extent: **Light**Infiltration: **Evidence** Pipe Seal Cond: **Unknown**

Drop In @ 9 O'Clock



Channel deterioration.

Drop: Outside Rod and Bar

Angled: **Yes** Reading: **10.08** (ft.)

Inv Depth: 11.08 (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection