Manhole Inspection Summary M		Manhole # S33OO_026MH	
Printed On: 12/1	17/2008	Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 33	BOO Node: 026 Status: Found	Insp Date: 4/24/07 10:03 AM	
Incomplete Cor	mments	Crew: SP, DP	
		Inspector: Provine, D	
		Firm: PHO	
Location	Address: 2226 MARYLAND AVE	Cross Street: 24TH ST	
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry	
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments			
_			
Cover	Shape: Circular Diameter: 24 (in		
Droportion	Type: Sanitary Condition: Sound	Cover Material: Cast Iron	
Properties:		Water Tight Insert	
Frame	Offset: 1 (in.) Condition: Sound	✓ Cracked ✓ Leaks	
Chimney / Fra	ame Adjustment	☐ Parged Height: 3 (in.)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated	
Infiltration:	None ✓ Joint ☐ Cracks ☐ Mortar ☐	□ Roots □ Wall	
Corbel	Material: Brick	Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall	
Barrel	Material: Brick Parged		
Shape:	Circular Diameter: 42 (in.) Length:	(in.)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Loose Brick Deteriorated	
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots	
Bench	✓ Exists Material: Brick	Parged Debris (not Condition related)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Deteriorated Leaks Debris	
Channel	Material: Brick Parged	☐ Debris (not Condition related)	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion [Deteriorated Leaks Debris	
Steps	Count: 7 Missing: 0		
Surcharge	✓ Evidence Of Surcharge Depth: 1.5 (ft.)	Active Surcharge Present	

Manhole Inspection Summary

Manhole # \$3300_026MH

Printed On: 12/17/2008 Page 2 of 4

Location View



Defect



Broken frame.

Defect



Frame leaks. Adjustment infiltration.

Top View



Barrel infiltration. Corroded steps. Evidence of surcharge - Bench debris.

Defect



Frame leaks. Adjustment infiltration - other side.

Manhole Inspection Summary

Manhole # \$3300_026MH

Printed On: 12/17/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.40 (ft.) Flow Characteristics: Slow

Deposits: $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-$

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Rod and Bar (Angled)	
Pipe Material: Clay	☐ Pipe Lined
Invert Depth: 11.20 (ft.)	Flow Characteristics: Slow
Deposits: ✓ None □	Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Connects To: **Manhole**Possible Illicit Connection

Drop: None

Manhole Inspection Summary

Manhole # \$3300_026MH

Printed On: 12/17/2008 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 8 O'Clock



, , ,

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: House connection / Service

line

☐ Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Rod and Bar (Angled)		Drop: None
Pipe Material: Clay	Pipe Lined	·
Invert Depth: 10.72 (ft.)	Flow Characteristics: Slow	
Deposits: ✓ None 🔲	Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.)	Deposits Extent:	Connects To: House connection / Service line
Infiltration: None	Pipe Seal Cond: Unknown	Possible Illicit Connection