Manhole Inspection Summary N			M	anhole	МН	
Printed On: 3/9/2	2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 33	Node: 046	Status: Found		Insp Date: 3/18/08 11	:30 AM	
Incomplete Comments				Crew: 5		
				Inspector: jjoiner		
				Firm: ATS		
Location	Address: 190 hamburg		Cross Street: sharp			
Manhole	Type: Terminal	Location: Roadway		Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	9	Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 32	` ,	,	(in.)	
.	Type: Sanitary	Condition: Soul		Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vent	ed Water Tight	☐ Water T	ight Insert		
Frame	Offset: 3 (in.)	Condition: 🗸 Sound	I ☐ Crac	ked Leaks		
Chimney / Fra	me Adjustment	Exists Material: Bric l	k and Con	crete Parged Height:	3 (in.)	
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	✓ Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	□Wall		
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)						
Condition:	ondition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mor	tar 🗌 Ro	ots		
Bench	Exists Material:		☐ Parge	d		
Condition:	☐ Sound ☐ Crack	ted Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel	Material: Brick	☐ Parge	ed			
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest	.5 ft. Azimuth: 0		
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated 🗌 Leaks 📝 Debris	•	
Steps	Count: 6 Missing	: 1				
Surcharge	✓ Evidence Of Sur	rcharge Depth: 4 (ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # \$330__046MH

Printed On: 3/9/2009 Page 2 of 4

Location View



Defect 6



SURCHARGE

Defect 4



infiltration marks on barrel

Top View



Defect 5



channel debris

Defect 3



infiltration marks

Manhole Inspection Summary

Manhole # \$330__046MH

Printed On: 3/9/2009 Page 3 of 4

Defect 2



steps

Defect 1



chimney loose bricks, offset

Manhole Inspection Summary

Manhole # \$330__046MH

Printed On: 3/9/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 11.35 (ft.) Flow Characteristics: None

Silt Depth: **1** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection