Manhole Inspection Summary N			Ma	anhole	2MH	
Printed On: 4/10	)/2009			Page 1	of 5	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 33	3Q Node: <b>012</b>	Status: Found		Insp Date: 3/14/08 8:	49 AM	
Incomplete Comments				Crew: 5		
				Inspector: jjoiner		
				Firm: ATS		
Location	Address: 1100 leadenhall			Cross Street: cross		
Manhole	Type: Junction	Location: Roadway		Ground Conditions: <b>Dry</b>		
	Prev. Rehab	Weather: <b>Dry</b>	5	Subject To Ponding: <b>None</b>		
Comments						
Cover	Shape: Circular	Diameter: 24	` '	, ,	(in.)	
<b>5</b>	Type: Sanitary	Condition: Sour		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 2 (in.)	Condition: 🗸 Sound	I ☐ Cracl	ked Leaks		
Chimney / Frame Adjustment						
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	✓ Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall		
Corbel	Material: Brick					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape:	<b>Circular</b> Di	ameter: 48 (in.) Leng	gth: <b>0</b> (in.)	)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel	Material: Clay					
Channel E	xposure: Partially O	pen Junc Dist: 0	nearest.	.5 ft. Azimuth: <b>0</b>		
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteri	orated 🗌 Leaks 📝 Debris	5	
Steps	Count: 6 Missing	: 0				
Surcharge	Evidence Of Sur	charge Depth: <b>0</b> (	ft.)	ve Surcharge Present		

Manhole # S33Q\_\_012MH

Page 2 of 5

Location View

Printed On: 4/10/2009



Miscellaneous



bench debris

Defect 3



Chimney\_Loose bricks

Top View



Defect 5



channel debris

Defect 2



corroded steps

Manhole # \$33Q\_\_012MH

Printed On: 4/10/2009 Page 3 of 5

Defect 1



offset

### Manhole # S33Q\_\_012MH

Printed On: 4/10/2009 Page 4 of 5

# 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.70 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ **Debris** ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.50 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

### Manhole # S33Q\_\_012MH

6 O'Clock Inflow

Printed On: 4/10/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.66 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **3** (in.) Deposits Extent: **Medium**Infiltration: **None** Pipe Seal Cond: **Unknown** 

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection