Manhole Inspection Summary N			Ma	lanhole # S33S009MH		
Printed On: 10/3	31/2008			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 33	Node: <b>009</b>	Status: Found		Insp Date: 8/15/08 9:	20 AM	
Incomplete Cor	mments			Crew: <b>dd</b>		
				Inspector: <b>jjoiner</b>		
				Firm: ATS		
Location	Address: 139 w ost	end st	С	ross Street: race st		
Manhole	Type: <b>Terminal</b>	Location: Sidewalk	G	Ground Conditions: Dry		
	☐ Prev. Rehab	Weather: <b>Dry</b>	Su	bject To Ponding: <b>None</b>		
Comments						
_						
Cover	Shape: Circular		. ,	: 0 (in.) Dist A/B Grade: 0	(in.)	
Dranantiaa	Type: <b>Sanitary</b>	Condition: <b>Sou</b>		Cover Material: Cast Iron		
Properties:			☐ Water Tig			
Frame	Offset: 5 (in.)	Condition: 🗸 Sound	I ☐ Cracke	ed Leaks		
Chimney / Frame Adjustment						
Condition: ☐ Sound ☑ Cracked ☐ Root Intrusion ☐ Loose Brick ☑ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortai	Roots	□Wall		
Corbel	Material: <b>Brick</b>	☐ Parge	ed Type: <b>C</b>	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	n: ☑ None  ☐ Joint  ☐ Cracks  ☐ Mortar  ☐ Roots  ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape:	<b>Circular</b> Di	ameter: <b>48</b> (in.) Leng	gth: <b>0</b> (in.)			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Root	s 🗌 Wall		
Bench	☐ Exists Material:		☐ Parged			
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	☐ Deterior	ated Leaks Debris	;	
Channel	Material: Brick	☐ Parge	ed			
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5	ft. Azimuth: 0		
Condition:	✓ Sound ☐ Crack	ted Root Intrusion	Deterior	rated Leaks Debris	;	
Steps	Count: 2 Missing	: 0				
Surcharge	☐ Evidence Of Sur	charge Depth: <b>0</b> (	ft.)	Surcharge Present		

## **Manhole Inspection Summary**

## Manhole # S33S\_\_009MH

Printed On: 10/31/2008 Page 2 of 3

Location View



misc. channel debris



channel debris

Defect 2



offset

Top View



Defect 4



steps

Defect 1



chimney cracked and deteriorated, frame adj

## **Manhole Inspection Summary**

## Manhole # \$33\$\_\_009MH

Printed On: 10/31/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct Pipe Material: Clay ☐ Pipe Lined Invert Depth: 5.75 (ft.) Flow Characteristics: None 

Silt Depth: 0 (in.) Deposits Extent: Infiltration: None

Pipe Seal Cond: Unknown

Drop: None		

Connects To: Manhole ☐ Possible Illicit Connection