Manhole Inspection Summary M			Ma	anhole # S33S021MH	
Printed On: 12/9	9/2008			Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 33	3S Node: 021	Status: Found		Insp Date: 1/29/08 10:48 AM	
Incomplete Cor	mments			Crew: 1 Inspector: jjoiner Firm: ATS	
Location	Address: ropewalk la	ane		Cross Street: w.west st	
Manhole	Type: Junction L	ocation: Alley	(Ground Conditions: Wet	
	☐ Prev. Rehab V	Weather: Dry	S	Subject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 25. 5	(in.) Lengt	h: 0 (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame Offset: 0 (in.) Condition: ✓ Sound □ Cracked □ Leaks					
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration: None Joint Cracks Mortar Roots Wall					
Corbel	Material: Brick				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	Material: Brick				
Shape:	Shape: Circular Diameter: 48 (in.) Length: 0 (in.)				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Roo	ots 🗌 Wall	
Bench	✓ Exists Material: B	rick	☐ Parge	d	
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	☐ Deterio	orated ☐ Leaks ☐ Debris	
Channel	Material: Brick				
Channel Exposure: Fully Open Junc Dist: 1 nearest .5 ft. Azimuth: 270					
Condition:	: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris				
Steps	Count: 6 Missing: 1				
Surcharge	Evidence Of Surch	☐ Evidence Of Surcharge Depth: 0 (ft.) ☐ Active Surcharge Present			

Manhole Inspection Summary

Manhole # \$33\$__021MH

Printed On: 12/9/2008 Page 2 of 4

Location View



Defect 1



corroded/missing steps

Top View



Manhole Inspection Summary

Manhole # S33S 021MH

12 O'Clock Outflow

3 O'Clock Inflow

Printed On: 12/9/2008 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.90 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock



Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 9.30 (ft.) Flow Characteristics: None

Silt Depth: 0

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary


Manhole # \$33\$__021MH

Drop: None

Connects To: Manhole

Page 4 of 4 Printed On: 12/9/2008

10 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct Pipe Material: Clay ☐ Pipe Lined Invert Depth: 9.90 (ft.) Flow Characteristics: Fast Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown ☐ Possible Illicit Connection