Manhole Inspection Summary Manhole # S33U 001MH Printed On: 3/13/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 5) Immediate Attention Required Record Plat: 33U Node: **001** Status: Found Insp Date: 1/9/09 1:53 PM **Incomplete Comments** Crew: dd Inspector: jjoiner Firm: ATS Location Address: 1403 race st Cross Street: railroad tracks Manhole Type: Inline Location: Easement / Right Ground Conditions: Dry of Way Weather: **Dry** Subject To Ponding: None Prev. Rehab Comments Shape: Circular Cover Diameter: 32 (in.) Length: 0 (in.) Dist A/B Grade: 6 (in.) Type: **Sanitary** Condition: Sound Cover Material: Cast Iron Properties: ☐ Bolted ✓ Vented ☐ Water Tight ☐ Water Tight Insert Frame Offset: 4 Condition: ✓ Sound ☐ Cracked (in.) Leaks **Chimney / Frame Adjustment** Exists Material: Height: 0 (in.) Parged Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks ☐ Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks ☐ Mortar ☐ Roots ✓ Wall **Bench** ✓ Exists Material: Brick Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 14 Missing: 0 Steps ✓ Corroded

Depth: 0

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # S33U__001MH

Printed On: 3/13/2009 Page 2 of 4

Location View



Defect 5



bench debris

Defect 3



Top View



Defect 4



barrel infiltration at wall

Defect 2



offset

Manhole Inspection Summary

Manhole # S33U__001MH

Printed On: 3/13/2009 Page 3 of 4

Defect 1



steps corroded

Manhole Inspection Summary

Manhole # S33U__001MH

Printed On: 3/13/2009 Page 4 of 4

27 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 20.66 (ft.) Flow Characteristics: Fast

Deposits: $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-$

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

27 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 20.33 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection