Manhole Inspection Summary Manhole # S35AA1091MH Printed On: 12/17/2008 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 35AA1 Node: **091** Status: New Manhole (Not in GIS) Insp Date: 3/26/07 12:00 AM **Incomplete Comments** Crew: JS, AB Inspector: Smutek, J Firm: REI Location Address: 3501 CALVERT AVE Cross Street: UNIVERSITY PKWY Manhole Type: Junction Location: Other - See Ground Conditions: Dry Comments Weather: **Dry** Subject To Ponding: None Prev. Rehab Comments Shape: Circular Cover Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 1 (in.) Condition: Sound Cracked ✓ Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 3 Parged (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick ☐ Parged Shape: Circular Diameter: 46 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ✓ Wall **Bench** ✓ Exists Material: Brick Parged Debris (not Condition related) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris Channel Material: Brick Parged Debris (not Condition related) Channel Exposure: Fully Open nearest .5 ft. Azimuth: Junc Dist: 0 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris

Count: 8

Steps

Surcharge

Missing: 0

☐ Evidence Of Surcharge

✓ Corroded

Depth:

(ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S35AA1091MH

Printed On: 12/17/2008 Page 2 of 4

Location View



Defect



Frame leaks. Adjustment and Barrel infiltration - other side.

Defect



Top View



Corroded steps. Bench debris.

Defect



Frame leaks. Frame offset.

Defect



Corroded steps.

Manhole Inspection Summary

Manhole # S35AA1091MH

Printed On: 12/17/2008 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 13.90 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 5 O'Clock



Rod and Bar (Angled)

☐ Pipe Lined Pipe Material: Clay

Invert Depth: 13.67 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Unknown Drop: None

Connects To: Connecting Node Not

Available

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S35AA1091MH

Printed On: 12/17/2008 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 8 O'Clock



Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 13.50 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: Evidence Pipe Seal Cond: Unknown

Drop In @ 8 O'Clock



Drop: Outside Rod and Bar

Angled: **Yes** Reading: **12.71** (ft.)

Inv Depth: 13.71 (ft.)

Drop Condition: Open

Connects To: Connecting Node Not

Available

Possible Illicit Connection