Manhole Inspection Summary M			lanhole # S35KK_032MH			
Printed On: 12/1	7/2008			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 35KK Node: 032 Status: Found				Insp Date: 3/8/07 3:54 PM		
Incomplete Comments				Crew: JS, AB		
				Inspector: Smutek, J Firm: REI		
				I IIII. NLI		
Location	Address: 1816 BAR	CLAY ST		Cross Street: GUILFORD AVE		
Manhole	Type: Terminal	_ocation: Roadway		Ground Conditions: Dry		
	☐ Prev. Rehab \	Weather: Dry	\$	Subject To Ponding: None		
Comments						
_					<i>a</i> >	
Cover	Shape: Circular	Diameter: 24	, ,	, ,	(in.)	
Properties:	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
			☐ Water T			
Frame	Offset: 1 (in.)	Condition: 🗸 Sound	d	ked Leaks		
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: None Joint Cracks Mortar Roots Wall						
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated					
Infiltration:	☐ None ✓ Joint	☐ Cracks ✓ Mo	rtar 🗌 Ro	ots 🗌 Wall		
Barrel	Material: Brick	☐ Parg	ed			
Shape:	Circular Dia	meter: 42 (in.) Len	gth: (in.))		
Condition:	ndition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mo	rtar 🗌 Ro	ots V Wall		
Bench	☐ Exists Material:		☐ Parge	d Debris (not Condition re	ated)	
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	□ Deteri	orated Leaks Debris		
Channel	Material: Brick	☐ Parg	ed 🗸 De b	ris (not Condition related)		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest	.5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated Leaks Debris		
Steps	Count: 3 Missing:	0				
Surcharge	Evidence Of Surch	narge Depth:	(ft.) Acti	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S35KK_032MH

Printed On: 12/17/2008 Page 2 of 3

Location View



Defect



Barrel deterioration and infiltration.

Defect



Barrel infiltration.

Top View



Frame offset. Corroded steps. Channel debris.

Defect



Frame leaks. Corbel deterioration, loose brick and infiltration.

Manhole Inspection Summary

Manhole # S35KK_032MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled	d)
Pipe Material: Clay	☐ Pipe Lined
Invert Depth: 8.55	(ft.) Flow Characteristics: None
Deposits: None	✓ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **2** (in.) Deposits Extent: **Medium**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: None	9		

Connects To: **Manhole**Possible Illicit Connection