Manhole In	spection Summary	Manhole # S35M1_012MH	
Printed On: 10/1	5/2008	Page 1 of 4	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 35	5M1 Node: 012 Status: Found	Insp Date: 4/21/08 10:18 AM	
Incomplete Comments Crew: C			
		Inspector: CrewC	
		Firm: <b>KEC</b>	
Location	Address: 18 Reedbird Ave.	Cross Street: Potee St.	
Manhole	Type: Inline Location: Roadway	Ground Conditions: Wet	
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None	
Comments			
Cover	Shape: Circular Diameter: 24 (in.		
December	Type: Sanitary Condition: Sound	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment			
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall	
Corbel	Material: <b>Brick</b>	Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall	
Barrel	Material: <b>Brick</b>		
Shape:	Circular Diameter: 42 (in.) Length:	(in.)	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall	
Bench	✓ Exists Material: <b>Brick</b>	] Parged	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris	
Channel	Material: <b>Brick</b>		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris	
Steps Count: 5 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present	

## **Manhole Inspection Summary**

# Manhole # \$35M1\_012MH

Printed On: 10/15/2008 Page 2 of 4

#### Location View



18 Reedbird Ave.

Steps



Top View



Defect 1



Trash/etc...

## **Manhole Inspection Summary**

### Manhole # S35M1\_012MH

Printed On: 10/15/2008 Page 3 of 4

# 12 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 13.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.48 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Service Sewer Pipe In @ 3 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.08 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None** 

Connects To: House connection / Service

line


Possible Illicit Connection

## **Manhole Inspection Summary**

## Manhole # \$35M1\_012MH

Printed On: 10/15/2008 Page 4 of 4

12 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 12 (in.) Ro	od and Bar (Angled)	Drop: None		
Pipe Material: Clay	☐ Pipe Lined	·		
Invert Depth: 10.32 (ft.) Flow Characteristics: Fast				
Deposits: ✓ None ☐ Mu				
Silt Depth: (in.)	Deposits Extent:	Connects To: Manhole		
Infiltration: None	Pipe Seal Cond: Sound	☐ Possible Illicit Connection		