Manhole Inspection Summary N			Manhole # S35M0	35MH	
Printed On: 2/12	2/2009		Page	1 of 5	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 35	5M Node: 035	Status: Found	Insp Date: 3/25/08	7:58 AM	
Incomplete Cor	mments		Crew: 5		
			Inspector: jjoiner		
			Firm: ATS		
Location	Address: 10 e. lee		Cross Street: light st		
Manhole	Type: Junction	Location: Roadway	Ground Conditions: Dry		
	☐ Prev. Rehab	Weather: Dry	Subject To Ponding: Ponding	ıg	
Comments					
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade	` '	
Droportios:	Type: Sanitary	Condition: Sour		1	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 0 (in.)	Condition: Sound	d ☐ Cracked ✓ Leaks		
Chimney / Frame Adjustment					
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	r Roots Wall		
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar Roots Wall		
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Di	ameter: 48 (in.) Leng	gth: 0 (in.)		
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	✓ Loose Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar Roots Wall		
Bench	✓ Exists Material:	Brick	☐ Parged		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Deb	oris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Det	oris	
Steps	Count: 7 Missing	: 0			
Surcharge	☐ Evidence Of Sur	charge Depth: 0 ((ft.) Active Surcharge Present		

Manhole # \$35M__035MH

Printed On: 2/12/2009 Page 2 of 5

Location View



misc



bench debris

Defect 4



missing mortar at 3 in barrel

Top View



Defect 5



crack in barrell, more missing mortar at 3

Defect 2



Steps

Manhole # \$35M__035MH

Printed On: 2/12/2009 Page 3 of 5

Defect 1



chimney loose bricks,deteriorated, frame leaks

Manhole # S35M 035MH

Printed On: 2/12/2009 Page 4 of 5

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 12.50 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock



Drop In @ 3 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 6.40 (ft.) Flow Characteristics: Fast

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ✓ Grease

Silt Depth: 8 (in.) Deposits Extent: Heavy

Infiltration: **Dripper** Pipe Seal Cond: **Cracked**

Drop: Outside Direct

Angled: Reading: **0.00** (ft.)

Inv Depth: 12.80 (ft.)

3 O'Clock Inflow

Drop Condition: Open

Connects To: Connecting Node Not

Available

Possible Illicit Connection

Manhole # S35M__035MH

6 O'Clock Inflow

Printed On: 2/12/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: 0 (in.) Dire	ect	Drop: None
Pipe Material: Clay	☐ Pipe Lined	·
Invert Depth: 12.20 (ft.) Flo	w Characteristics: Fast	
Deposits: 🔽 None 🗌 Mud	☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: 0 (in.)	Deposits Extent:	Connects To: Manhole
Infiltration: None	Pipe Seal Cond: Unknown	☐ Possible Illicit Connection