Manhole In	spection Summary	Manhole # S35Q_	_013MH
Printed On: 4/3/	2009	Paç	ge 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fa	air	
Record Plat: 35	Node: 013 Status: Fou	nd Insp Date: 2/12/	/08 12:02 PM
Incomplete Cor	mments	Crew: 1	
		Inspector: jjoiner Firm: ATS	
		Fillii. ATS	
Location	Address: e.cross st	Cross Street: patapsco	st
Manhole	Type: Junction Location: Roa	dway Ground Conditions: Dry	
	Prev. Rehab Weather: Dry	Subject To Ponding: Non	е
Comments			
Cover	Shape: Circular Diame	eter: 32 (in.) Length: 0 (in.) Dist A/B Gra	nde: 1 (in.)
Covei	·	on: Sound Cover Material: Cast I	` ,
Properties:	,, , , , , , , , , , , , , , , , , , ,		
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment ☐ Exists Material: ☐ Parged Height: 0 (in.) Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: None Joint Cracks Mortar Roots Wall			
Corbel	Material: Brick	<u> </u>	
Condition:			
Infiltration:		☐ Mortar ☐ Roots ☐ Wall	
Barrel	Material: Brick	Parged	
	Circular Diameter: 48 (in	_ ·	
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:		Mortar	
Bench	✓ Exists Material: Brick	☐ Parged	
Condition:	✓ Sound ☐ Cracked ☐ Root In	trusion Deteriorated Leaks D	Debris
Channel	Material: Brick	☐ Parged	
Channel E	xposure: Fully Open Junc I	Dist: 0 nearest .5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Cracked ☐ Root In	trusion Deteriorated Leaks D	Debris
Steps	Count: 7 Missing: 1 Corro	ded	
Surcharge	Evidence Of Surcharge Dep	oth: 0 (ft.) Active Surcharge Present	

Manhole Inspection Summary

Manhole # S35Q__013MH

Printed On: 4/3/2009 Page 2 of 4

Location View



Defect 1



corroded/missing steps

Top View



Defect 2



cover above pavement

Manhole Inspection Summary

Manhole # S35Q__013MH

Printed On: 4/3/2009 Page 3 of 4

12 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 11.40 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

12 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 11.30 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S35Q__013MH

Printed On: 4/3/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 8.90 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

9 O'Clock Inflow Drop In @ 9 OClock



Drop: Inside Direct

Angled: Reading: 0.00

Inv Depth: 11.20 (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection