Manhole In	spection Summary	Manhole # S35U050MH
Printed On: 2/12	2/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 35	Node: 050 Status: Found	Insp Date: 2/13/08 2:09 PM
Incomplete Cor	nments	Crew: 1
		Inspector: jjoiner Firm: ATS
		FIIII. ATS
Location	Address: w.fort st	Cross Street: s.hanover st
Manhole	Type: Junction Location: Roadway	Ground Conditions: Wet
	Prev. Rehab Weather: Light Rain	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (in.)	Length: 0 (in.) Dist A/B Grade: 0 (in.)
OOVCI	5 Shape. Shematar Blameter. 25. (iii.)	Length. V (III.) Dist ND Grade. V (III.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame	Offset: 1 (in.) Condition: ✓ Sound	☐ Cracked ☐ Leaks
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots Wall
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	ndition: Sound Cracked Root Intrusion Loose Brick Deteriorated	
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick] Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: Brick	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 8 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # \$35U__050MH

Printed On: 2/12/2009 Page 2 of 4

Location View



Defect 1



frame offset, cracked deteriorated chimney

Top View



Defect 2



corroded steps

Manhole Inspection Summary

Manhole # S35U 050MH

Printed On: 2/12/2009 Page 3 of 4

15 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 13.90 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

12 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 13.80 (ft.) Flow Characteristics: Fast

Silt Depth: 0

Infiltration: None

(in.)

Deposits Extent:

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$35U__050MH

9 O'Clock Inflow

Printed On: 2/12/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 7.50 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Walliole # 3330__030WIF

Drop In @ 9 OClock



Drop: Inside Direct

Angled: Reading: 0.00 (ft.)

Inv Depth: 13.20 (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection