Manhole In	spection Sum	Ma	anhole	1		
Printed On: 2/27	7/2009			Page 1 o	f 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 37	7A Node: 008	Status: Found		Insp Date: 8/25/08 11:11	AM	
Incomplete Cor	mments			Crew: dd Inspector: jjoiner Firm: ATS		
Location	Address: Bge Parking lot			Cross Street: n east		
Manhole	Type: Inline	Location: Parking Lot		Ground Conditions: Dry		
	☐ Prev. Rehab	Weather: Dry	5	Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 26 ((in.) Leng	th: 0 (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary	Condition: Sound	d	Cover Material: Cast Iron		
Properties:	☐ Bolted ✓ Vent	ed	☐ Water T	ight Insert		
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Crac	ked Leaks		
Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 8 (in.)						
Condition:	☐ Sound ✓ Cracl	ced ☐ Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall		
Corbel	Material: Brick	☐ Pargeo	d Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar 🗌 Ro	ots 🗌 Wall		
Barrel	Material: Brick	☐ Pargeo	d			
Shape:	Circular Di	ameter: 48 (in.) Lengt	th: 0 (in.))		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	Deteri	orated Leaks Debris		
Channel	Material: Brick	☐ Pargeo	d			
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .	.5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteri	orated Leaks Debris		
Steps	Count: 6 Missing	2 Corroded				
Surcharge	☐ Evidence Of Sur	charge Depth: 0 (ft	t.) 🗌 Acti	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S37A__008MH

Page 2 of 4

Location View

Printed On: 2/27/2009



Defect 3



bench debris

Defect 1



cracked, deteriorated, frame adj

Top View



Defect 2



steps

Manhole Inspection Summary

Manhole # S37A__008MH

Printed On: 2/27/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

☐ Pipe Lined Invert Depth: 12.20 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 4 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: PVC ☐ Pipe Lined

Invert Depth: 12.00 (ft.) Flow Characteristics: Slow

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S37A__008MH

6 O'Clock Inflow

Printed On: 2/27/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: 0	(in.)	Direct		
Pipe Material: Cla	у	☐ Pipe Lined		
Invert Depth: 12.1	0 (ft.)	Flow Characteristics: Fast		

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection