Manhole Inspection Summary M			Mar	lanhole # S37CC_037MH			
Printed On: 2/27	7/2009				Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 37CC Node: 037 Status: Found				Insp Date: 12/3/08 1:10 PM			
Incomplete Comments				Crew: dd			
				Inspector: jjoiner			
				Firm: ATS			
Location	Address: 401 e. eager st		Cr	Cross Street: warden st			
Manhole	Type: Inline L	ocation: Sidewalk	Gr	Ground Conditions: Dry			
	☐ Prev. Rehab V	Veather: Dry	Sub	oject To Ponding: N	lone		
Comments							
Cover	Shape: Circular	Diameter: 32	(in.) Length:	0 (in.) Dist A/B	Grade: 0	(in.)	
	Type: Sanitary	Condition: Sour	nd (Cover Material: Ca	st Iron		
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks							
Chimney / Frame Adjustment							
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration: None Joint Cracks Mortar Roots Wall							
Corbel	Material: Brick	☐ Parge	ed Type: C	oncentric/Eccenti	ric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick Parged						
Shape:	Shape: Circular Diameter: 48 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Roots	s			
Bench	✓ Exists Material: B	rick	☐ Parged				
Condition:	✓ Sound ☐ Cracked	d Root Intrusion	Deteriora	ated 🗌 Leaks [Debris		
Channel Material: Brick Parged							
Channel Exposure: Partially Open Junc Dist: 0 nearest .5 ft. Azimuth: 0							
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris							
Steps	Steps Count: 7 Missing: 0 Corroded						
Surcharge	☐ Evidence Of Surcharge Depth: 0 (ft.) ☐ Active Surcharge Present						

Manhole Inspection Summary

Manhole # S37CC_037MH

Printed On: 2/27/2009 Page 2 of 3

Location View



Misc channel debris



channel debris

Top View



Defect 1



Corroded Steps

Manhole Inspection Summary

Manhole # S37CC_037MH

Printed On: 2/27/2009 Page 3 of 3

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 13.80 (ft.) Flow Characteristics: Slow

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 7 OClock



7 O'Clock Inflow

Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 13.71 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection