Manhole Inspection Summary M			lanhole # S37C031MH		
Printed On: 2/27	7/2009			Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 37	7C Node: 031	Status: Found		Insp Date: 10/20/08 12:01 PM	
Incomplete Comments			Crew: cb		
				Inspector: jjoiner Firm: ATS	
Location	Address: cross from	330 e pleasant st		Cross Street: holliday st	
Manhole	Type: Inline L	_ocation: Roadway		Ground Conditions: Dry	
	☐ Prev. Rehab V	Weather: Dry	;	Subject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 26	(in.) Leng	th: 0 (in.) Dist A/B Grade: 0 (in.)	
	Type: Sanitary	Condition: Crac	ked	Cover Material: Cast Iron	
Properties:	☐ Bolted ✓ Vente	d Water Tight	☐ Water T	ight Insert	
Frame	Offset: 0 (in.)	Condition: Sound	☐ Crac	ked Leaks	
Chimney / Fra	me Adjustment 🗸	Exists Material: Brick	k and Con	_ , , ,	
Condition:	☐ Sound ✓ Cracke	ed Root Intrusion	Loose	5 Brick / Deteriorated	
Infiltration:		☐ Cracks ☐ Mortar		_	
Corbel	Material: Brick	 ☐ Parge	ed Type	: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	Material: Brick Parged				
Shape:	Circular Dia	meter: 48 (in.) Leng	th: 0 (in.)	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	e Brick	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar ⊟Ro	oots V Wall	
Bench	✓ Exists Material: B	Brick	☐ Parge	ed	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deter	iorated 🗌 Leaks 🔲 Debris	
Channel	Material: Brick Parged				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deter	iorated Leaks Debris	
Steps	Count: 7 Missing:	3 Corroded			
Surcharge	☐ Evidence Of Surcharge				

Manhole Inspection Summary

Manhole # S37C__031MH

Printed On: 2/27/2009 Page 2 of 4

Location View



MISCELLANEOUS



bench debris

Defect 3



corr steps

Top View



Defect 4



Barrel Infiltration

Defect 2



cracked cover

Manhole Inspection Summary

Manhole # S37C__031MH

Printed On: 2/27/2009 Page 3 of 4

Defect 1



cracked frame adj

Manhole Inspection Summary

Manhole # S37C__031MH

Printed On: 2/27/2009 Page 4 of 4

21 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 12.10 (ft.) Flow Characteristics: Slow

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

21 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 11.90 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection