Manhole Inspection Summary			M	anhole	1
Printed On: 3/9/2	2009			Page 1 of	4
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 37	7C Node: 049	Status: Found		Insp Date: 10/20/08 9:24 A	۸M
Incomplete Cor	nments			Crew: cb	
				Inspector: jjoiner Firm: ATS	
				FIIIII. ATS	
Location	Address: 410 front st			Cross Street: gay st	
Manhole	Type: Junction	Location: Roadway		Ground Conditions: Dry	
	☐ Prev. Rehab	Weather: Dry	5	Subject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 26	. ,	, ,	า.)
Danastias	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron	
Properties:				ight Insert	
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	I ☐ Crac	ked Leaks	
Chimney / Fra	ıme Adjustment	Exists Material: Bric	k	☐ Parged Height: 7 (in.)
Condition:	✓ Sound ☐ Crack	ted Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Mortar	Roots	□Wall	
Corbel	Material: Brick	☐ Parge	ed Type:	: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots	
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Di	ameter: 48 (in.) Leng	gth: 0 (in.)	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots	
Bench	✓ Exists Material:	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Crack	ted Root Intrusion	□ Deteri	iorated Leaks Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest	.5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteri	iorated Leaks Debris	
Steps	Count: 8 Missing	: 3			
Surcharge	Evidence Of Sur	charge Depth: 0 (ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S37C__049MH

Printed On: 3/9/2009 Page 2 of 4

Location View



Defect 1



corr steps

Top View




Manhole Inspection Summary

Manhole # S37C__049MH

Printed On: 3/9/2009 Page 3 of 4

21 in. Circular Gravity Sewer Pipe Out @ 12 OClock





steamy

Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 14.92 (ft.) Flow Characteristics: Fast

Deposits: $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-$

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

21 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 14.33 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S37C__049MH

Printed On: 3/9/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 6.92 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop In @ 9 OClock



Drop: Outside Direct

Angled: Reading: **0.00** (ft.)

Inv Depth: 13.10 (ft.)

9 O'Clock Inflow

Drop Condition: Open

Connects To: House connection / Service

line

Possible Illicit Connection