Manhole Inspection Summary Manhole # S37EE_048MH Printed On: 4/13/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 37EE Node: 048 Status: Found Insp Date: 7/28/08 3:09 PM **Incomplete Comments** Crew: ads2 Inspector: ADS2 Firm: ADS Location Address: 1107 FORREST ST Cross Street: E CHASE ST Manhole Ground Conditions: Dry Type: **Terminal** Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Condition: Sound Type: Sanitary Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 0 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 3 Parged (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick ☐ Parged Shape: Circular Diameter: 40 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** Exists Material: Brick Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary


Manhole # \$37EE_048MH

Printed On: 4/13/2009 Page 2 of 3

Location View



Top View



Top View



Manhole Inspection Summary

Manhole # S37EE_048MH

Printed On: 4/13/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Infiltration: None Pipe Seal Cond: Sound Possible Illicit Connection

Connects To: Manhole

Drop: None