Manhole Inspection Summary Manhole # S37E 043MH Printed On: 4/10/2009 Page 1 of 5 Inspection ☐ Is Incomplete Rating: 5) Immediate Attention Required Record Plat: 37E Node: **043** Status: Found Insp Date: 8/26/08 8:21 AM Incomplete Comments Crew: dd Inspector: jjoiner Firm: ATS Location Cross Street: n frederick st Address: 101 e lexington st Manhole Type: Junction Location: Roadway Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 26 (in.) Length: 0 (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: ☐ Bolted ✓ Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 2 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 6.5 (in.) Condition: Sound Cracked Root Intrusion ✓ Loose Brick ✓ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ✓ Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 48 (in.) Length: 0 (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks ☐ Mortar ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion **✓ Deteriorated** ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris **✓** Corroded Count: 7 Missing: 0 Steps

Depth: **0** (ft.) ☐ Active Surcharge Present


Surcharge

☐ Evidence Of Surcharge

Manhole # S37E__043MH

Printed On: 4/10/2009 Page 2 of 5

Location View



Misc. Channel Debris



channel debris

Defect 6



Top View



Defect 7



hole in barrel wall (loose bricks)

Defect 4



corbel cracked, loose bricks

Manhole # S37E__043MH

Printed On: 4/10/2009 Page 3 of 5

Defect 3



frame adj; chimney cracked, loose bricks, deteriorated

Defect 1



corroded steps

Defect 2



offset

Manhole # S37E__043MH

Printed On: 4/10/2009 Page 4 of 5

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 12.40 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 12.25 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole # S37E__043MH

Printed On: 4/10/2009 Page 5 of 5

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 12.10 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 12.10 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection