Manhole Inspection Summary N				anhole # S37G002MH	
Printed On: 2/27	7/2009			Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 37	7G Node: 002	Status: Found		Insp Date: 11/18/08 11:18 AM	
Incomplete Comments				Crew: dd	
				Inspector: jjoiner Firm: ATS	
				FIIIII. ATS	
Location	Address: 15 guilford	d st		Cross Street: e baltimore st	
Manhole	Type: Junction	Location: Roadway		Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 32	` '	` ,	
Drapartica	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame Offset: 6 (in.) Condition: Sound Cracked Leaks					
Chimney / Frame Adjustment					
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated					
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗌 Wall	
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Dia	ameter: 48 (in.) Leng	gth: 0 (in.))	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗌 Wall	
Bench	✓ Exists Material:	Brick	☐ Parge	d	
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	□ Deteri	orated 🗌 Leaks 🔽 Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	.5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris	
Steps	Count: 9 Missing:	9			
Surcharge	Evidence Of Surc	harge Depth: 0 (ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S37G__002MH

Page 2 of 4

Location View

Printed On: 2/27/2009



Defect 3



bench debris

Defect 1



Corroded Steps, Deteriorated Chimney, Chimney Infiltration

Top View



Defect 2



Frame Offset, Chimney/Frame Infiltration

Manhole Inspection Summary

Manhole # S37G__002MH

Printed On: 2/27/2009 Page 3 of 4

12 in. Circular Gravity Sewer Pipe Out @ 12 OClock





couldnt get better pic, pipe is under ledge

Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 18.20 (ft.) Flow Characteristics: Slow

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

12 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 18.16 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole


☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S37G__002MH

Printed On: 2/27/2009 Page 4 of 4

12 in. Circular Gravity Sewer Pipe In @ 9 OClock





best view available

Drop: None
Biop. None
Connects To: House connection / Service line
☐ Possible Illicit Connection