Manhole Inspection Summary M			Manhole # S37G034MH	
Printed On: 3/13	3/2009		Page 1 of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair		
Record Plat: 37	7G Node: 034	Status: Found	Insp Date: 8/18/08 11:55 AM	
Incomplete Cor	mments	Crew: cb		
			Inspector: jjoiner	
			Firm: ATS	
Location	Address: 500 e balt	imore st	Cross Street: s gay st	
Manhole	Type: Terminal	Location: Roadway	Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	Subject To Ponding: None	
Comments				
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)	
5	Type: Sanitary	Condition: Wor		
Properties:	☐ Bolted ✓ Vent	ed	Water Tight Insert	
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d □ Cracked □ Leaks	
Chimney / Fra	me Adjustment	Exists Material: Bric l	k and Concrete Parged Height: 18 (in.)	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	r □ Roots □ Wall	
Corbel	Material: Precast C	concrete Parge	ed Type: Concentric/Eccentric	
Condition:	ondition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar Roots Wall	
Barrel	Material: Precast C	oncrete Parge	ed	
Shape:	Circular Di	ameter: 48 (in.) Leng	gth: 0 (in.)	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar Roots Wall	
Bench	Exists Material:		☐ Parged	
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Channel	Material: Brick	☐ Parge	ed	
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5 ft. Azimuth: 0	
Condition:	☐ Sound ☐ Crack	ted Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris	
Steps	Count: 11 Missing	: 0		
Surcharge	Evidence Of Sur	charge Depth: 0 ((ft.) Active Surcharge Present	

Manhole Inspection Summary

Manhole # S37G__034MH

Printed On: 3/13/2009 Page 2 of 3

Location View



Defect 2



channel debris

Top View



Defect 1



corroded steps

Manhole Inspection Summary

Manhole # S37G__034MH

Printed On: 3/13/2009 Page 3 of 3

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 13.25 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection