Manhole Inspection Summary N			Mar	nhole # S37Q00	2MH	
Printed On: 12/9	9/2008			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 37	7Q Node: 002	Status: Found		Insp Date: 1/24/08 1	1:43 AM	
Incomplete Comments				Crew: 1		
				Inspector: jjoiner		
				Firm: ATS		
Location	Address: 424 sanders st		С	Cross Street: henry st		
Manhole	Type: Terminal	Location: Roadway	Gi	round Conditions: Dry		
	Prev. Rehab	Weather: Dry	Su	bject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 26	, ,	` '	(in.)	
	Type: Sanitary	Condition: Sour		Cover Material: Cast Iron		
Properties:	☐ Bolted ☐ Vent	ed	☐ Water Tigl	nt Insert		
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Cracke	dLeaks		
Chimney / Frame Adjustment						
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	Loose B	rick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall		
Corbel	Material: Brick					
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated					
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed			
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Roots	s 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parged			
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	Deterior	ated Leaks Debris	3	
Channel	Material: Brick					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	Deterior	ated 🗌 Leaks 🗸 Debri	s	
Steps	Count: 2 Missing	: 0 Corroded				
Surcharge	Evidence Of Sur	charge Depth: 0 (ft.)	Surcharge Present		

Manhole Inspection Summary

Manhole # S37Q__002MH

Printed On: 12/9/2008 Page 2 of 3

Location View



Defect 2



channel debris

Top View



Defect 1



corbel loose brick

Manhole Inspection Summary

Manhole # S37Q__002MH

Printed On: 12/9/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





 Pipe Height: 0 (in.) Direct
 Drop: None

 Pipe Material: Clay
 □ Pipe Lined

 Invert Depth: 5.30 (ft.) Flow Characteristics: None
 □ Deposits: □ None

 Deposits: □ None □ Mud □ Sludge □ Debris □ Grease
 □ Grease

 Silt Depth: 0 (in.) Deposits Extent:
 Connects To: Manhole

Infiltration: None Pipe Seal Cond: Unknown Possible Illicit Connection