Manhole Inspection Summary M			anhole # S37S031MH		
Printed On: 2/12	2/2009			Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 37	7S Node: 031	Status: Found		Insp Date: 2/20/08 1:58 PM	
Incomplete Comments			Crew: mike		
				Inspector: jjoiner Firm: ATS	
				FIIIII. ATS	
Location	Address: 1411 Covi	ngton		Cross Street: CLE MEAT	
Manhole	Type: Junction	Location: Alley		Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 26	` ,		
	Type: Sanitary	Condition: Soul		Cover Material: Cast Iron	
Properties:	☐ Bolted ☐ Vente	ed	☐ Water T	ight Insert	
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Cracl	ked Leaks	
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall	
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗌 Wall	
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Dia	ameter: 48 (in.) Leng	jth: 0 (in.)		
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar Ro	ots 🗌 Wall	
Bench	✓ Exists Material: I	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	□ Deteri	orated Leaks Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteri	orated 🗌 Leaks 🔲 Debris	
Steps	Count: 8 Missing:	0			
Surcharge	Evidence Of Surd	harge Depth: 0 (ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # \$37\$__031MH

Printed On: 2/12/2009 Page 2 of 4

Location View



misc



Bench DEBRIS

Top View



Defect 2



corroded steps

Manhole Inspection Summary

Manhole # \$37\$__031MH

Printed On: 2/12/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 12.70 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 12.50 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$37\$__031MH

9 O'Clock Inflow

Printed On: 2/12/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 12.60 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop In @ 9 OClock



Drop: None

Connects To: Manhole

☐ Possible Illicit Connection