Manhole Inspection Summary N			Ma	anhole # S37U005	MH	
Printed On: 2/20)/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 37	7U Node: 005	Status: Found		Insp Date: 2/25/08 1:5	6 PM	
Incomplete Cor	nments			Crew: 2		
				Inspector: jjoiner		
				Firm: ATS		
Location	Address: rear 435 e	. fort ave	(Cross Street: covington st		
Manhole	Type: Junction	Location: Alley	(Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	S	ubject To Ponding: None		
Comments						
0	Ohanas G inasslan	Diamatan 00	(:- \	h. O. (in.) Diet A/D Oreste. O.	(i)	
Cover	Shape: Circular	Condition: Sou	, ,	h: 0 (in.) Dist A/B Grade: 0 Cover Material: Cast Iron	(in.)	
Properties:	Type: Sanitary ☐ Bolted		n u			
Frame	Offset: 0 (in.)	Condition: 🔽 Sound	d Crack	red Leaks		
•		Exists Material: Bric		Parged Height: 2	! (in.)	
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration:	✓ None	Cracks Morta	r Roots	☐ Wall		
Corbel	Material: Brick	☐ Parg	• •	Concentric/Eccentric		
	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None	☐ Cracks ☐ Mor	tar 🗌 Roo	ots 🗌 Wall		
Barrel	Material: Brick	☐ Parg	ed			
Shape:	Circular Dia	ameter: 48 (in.) Lenç	gth: 0 (in.)			
	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None	☐ Cracks ☐ Mor	tar 🗌 Roo	ots		
Bench	✓ Exists Material: I		☐ Pargeo	d		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deterio	orated Leaks Debris		
Channel	Material: Brick	☐ Parg	ed			
	xposure: Fully Open		nearest .	5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deterio	orated Leaks Debris		
Steps	Count: 6 Missing:	0				
Surcharge	Evidence Of Surd	charge Depth: 0	(ft.) Activ	e Surcharge Present		

Manhole Inspection Summary

Manhole # \$37U__005MH

Printed On: 2/20/2009 Page 2 of 4

Location View



Defect 1



corroded steps, cracks, loose bricks in chimney

Top View



Miscellaneous



surcharge evidence

Manhole Inspection Summary

Manhole # S37U 005MH

12 O'Clock Outflow

Printed On: 2/20/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 9.65 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock



3 O'Clock Inflow

Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 9.50 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole


Possible Illicit Connection

Manhole Inspection Summary

Manhole # S37U__005MH

Printed On: 2/20/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 9.40 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 8 OClock





Pipe He	eight: 0	(in.)	Direct
---------	-----------------	-------	--------

Pipe Material: Clay

Invert Depth: 9.40 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection