Manhole Inspection Summary Manhole # S37W1_011MH of 4 Printed On: 3/28/2008 Page 1 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 37W1 Node: **011** Status: Found Insp Date: 12/12/07 1:47 PM **Incomplete Comments** Crew: CrewA Inspector: CrewA Firm: **KEC** Location Address: 3704 S Hanover St Cross Street: Potee Manhole Type: Inline Location: Roadway Ground Conditions: Wet Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: ✓ Sound ☐ Cracked (in.) Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 2 (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 8 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary

Manhole # S37W1_011MH

Printed On: 3/28/2008 Page 2 of 4

Location View



W. Garrett

Steps



Top View



Defect 1



Cracks/Infiltration chimney/frame adjustment

Manhole Inspection Summary

Manhole # S37W1_011MH

Printed On: 3/28/2008 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.82 (ft.) Flow Characteristics: Fast

Silt Depth: 4 (in.) Deposits Extent: **Heavy** Connects To: **Manhole**Infiltration: **None** Pipe Seal Cond: **Cracked** Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.74 (ft.) Flow Characteristics: Fast

Deposits: None Mud Debris Grease

Silt Depth: 4 (in.) Deposits Extent: **Heavy**Infiltration: **None** Pipe Seal Cond: **Cracked**

Drop: None

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S37W1_011MH

Printed On: 3/28/2008 Page 4 of 4

8 in. Circular Service Sewer





Pipe Height: 8.4 (in.) Ro Pipe Material: Clay	od and Bar (Angled) ☐ Pipe Lined	Drop: None
Invert Depth: 10.80 (ft.) Flow Characteristics: Slow		
Deposits: ☐ None ✓ Mud ✓ Study ☐ Debris ☐ Grease		
Silt Depth: 8 (in.)	Deposits Extent: Heavy	Connects To: House connection / Service line
Infiltration: None	Pipe Seal Cond: Cracked	Possible Illicit Connection