Manhole Inspection Summary N			Ma	anhole	Н	
Printed On: 7/17	7/2008			Page 1 o	of 4	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 39	Node: 013	Status: Found		Insp Date: 12/26/07 8:11	AM	
Incomplete Comments				Crew: crewb		
				Inspector: CrewB		
				Firm: KEC		
Location	Address: 515 E Jeffrey St			Cross Street: 6th St		
Manhole	Type: Inline	Location: Roadway		Ground Conditions: Dry		
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None		
Comments						
_			4 > 4		4. \	
Cover	Shape: Circular	Diameter: 24	` ,	,	(in.)	
Duamantia	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Water Tight Water Tight Insert						
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d ☐ Cracl	ked Leaks		
Chimney / Frame Adjustment						
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	tion: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel Material: Brick Parged						
Shape: Circular Diameter: 42 (in.) Length: (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	Deteri	orated Leaks Debris		
Channel	Material: Brick Parged					
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteri	orated Leaks Debris		
Steps Count: 7 Missing: 0 Corroded						
Surcharge	Evidence Of Sur	charge Depth:	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S39A2_013MH

Printed On: 7/17/2008 Page 2 of 4

Location View



515 E Jeffery St

steps



Top View



Defect 1



debris

Manhole Inspection Summary

Manhole # S39A2_013MH

Printed On: 7/17/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 12.20 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Service Sewer Pipe In @ 3 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.73 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S39A2_013MH

9 O'Clock Inflow

Printed On: 7/17/2008 Page 4 of 4

8 in. Circular Service Sewer Pipe In @ 9 O'Clock

