Manhole Inspection Summary M		anhole # S39AA_035MH		
Printed On: 2/20)/2009		Page 1 of 3	
Inspection	☐ Is Incomplete Rating: 3	3) Fair		
Record Plat: 39	DAA Node: 035 Status: F	ound	Insp Date: 8/20/08 11:54 AM	
Incomplete Comments			Crew: dd	
			Inspector: jjoiner	
			Firm: ATS	
Location	Address: wilmomot ct		Cross Street: harford ct	
Manhole	Type: Inline Location: F	Roadway	Ground Conditions: Dry	
	☐ Prev. Rehab Weather: L	Ory :	Subject To Ponding: None	
Comments				
Cover	•	iameter: 26 (in.) Leng	, ,	
	<i>31</i>	ndition: Sound	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert				
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks				
Chimney / Frame Adjustment				
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated				
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Corbel	Material: Brick	☐ Parged Type	: Concentric/Eccentric	
Condition:	: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Barrel	arrel Material: Brick Parged			
Shape:	Shape: Circular Diameter: 48 (in.) Length: 0 (in.)			
Condition:	: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Bench	✓ Exists Material: Brick	☐ Parge	ed	
Condition:	✓ Sound ☐ Cracked ☐ Roo	ot Intrusion	iorated Leaks Debris	
Channel Material: Brick Parged				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0				
Condition:	✓ Sound ☐ Cracked ☐ Roo	ot Intrusion	iorated ☐ Leaks ☐ Debris	
Steps Count: 4 Missing: 0 Corroded				
Surcharge	☐ Evidence Of Surcharge	Depth: 0 (ft.) Acti	ive Surcharge Present	

Manhole Inspection Summary

Manhole # S39AA_035MH

Printed On: 2/20/2009 Page 2 of 3

Location View



Miscellaneous



bench debris

Defect 2



chimney loose bricks, deteriorated

Top View



Miscellaneous



inside of 12 pipe changes from clay to PVC

Defect 1



steps

Manhole Inspection Summary

Manhole # S39AA_035MH

12 O'Clock Outflow

Printed On: 2/20/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 9.54 (ft.) Flow Characteristics: Fast

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



9 O'Clock Inflow

Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 9.41 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None**

Connects To: House connection / Service

line

Possible Illicit Connection