Manhole In	spection Summary	Manhole # S39AA_059MH				
Printed On: 2/20)/2009	Page 1 of 3				
Inspection	☐ Is Incomplete Rating: 3) Fair					
Record Plat: 39	OAA Node: 059 Status: Found	Insp Date: 11/28/07 9:56 AM				
Incomplete Cor	mments	Crew: dd				
		Inspector: jjoiner Firm: ATS				
		FIIIII: ATS				
Location	Address: e. monument	Cross Street: 624 aisquith st				
Manhole	Type: Terminal Location: Light Highway	Ground Conditions: Dry				
	Prev. Rehab Weather: Dry	Subject To Ponding: None				
Comments	was first done on 11/28/07					
Cover	Shape: Circular Diameter: 26 (in.) Lo					
5	Type: Sanitary Condition: Sound	Cover Material: Cast Iron				
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 5 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks						
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: None Joint Cracks Mortar Roots Wall						
Corbel	Material: Brick					
Condition:	☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick					
Shape:	Shape: Circular Diameter: 48 (in.) Length: 0 (in.)					
Condition:	on: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	□ None □ Joint □ Cracks □ Mortar □	Roots Wall				
Bench	☐ Exists Material: ☐ Pa	arged				
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ De	eteriorated Leaks Debris				
Channel	Material: Unknown Parged					
Channel Exposure: Closed Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ De	eteriorated Leaks V Debris				
Steps	Count: 4 Missing: 0 Corroded					
Surcharge	☐ Evidence Of Surcharge Depth: 0 (ft.) ☐ A	Active Surcharge Present				

Manhole Inspection Summary

Manhole # S39AA_059MH

Printed On: 2/20/2009 Page 2 of 3

Location View



Defect 5



channel debris

Defect 2



Top View



Defect 3



cracked, loose bricks and deteriorating chimney

Defect 1



Barrel wall Infiltration, corroded steps

Manhole Inspection Summary

Manhole # S39AA_059MH

Printed On: 2/20/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: **Unknown** Pipe Lined

Invert Depth: 8.50 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **6** (in.) Deposits Extent: **Heavy**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: None		

Connects To: **Manhole**Possible Illicit Connection