spection Summary	Ма	nhole # S39A001MH		
2009		Page 1 of 4		
☐ Is Incomplete Rating: 3) F	air			
Node: 001 Status: Fou	und	Insp Date: 11/19/08 9:49 AM		
nments		Crew: cb		
		Inspector: jjoiner Firm: ATS		
		FIIIII. ATS		
Address: side 1016 monument s	st (Cross Street: greenmount st		
Type: Junction Location: Ro	adway G	Ground Conditions: Dry		
Prev. Rehab Weather: Dry	Sı	ubject To Ponding: None		
·	` ,			
<i>3</i> 1	tion: Sound	Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert				
Offset: 5 (in.) Condition:	✓ Sound ☐ Crack	ed 🗌 Leaks		
me Adjustment Exists Mate	erial: Brick and Conc	rete		
Sound Cracked Root I	ntrusion	Brick Deteriorated		
Infiltration: None Joint Cracks Mortar Roots Wall				
Material: Brick	☐ Parged Type:	Concentric/Eccentric		
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel Material: Brick Parged				
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)				
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roo	ts 🗌 Wall		
✓ Exists Material: Brick	☐ Parged			
✓ Sound ☐ Cracked ☐ Root I	ntrusion	rated ☐ Leaks ☐ Debris		
Material: Brick	Parged			
xposure: Fully Open Junc	Dist: 0 nearest .5	5 ft. Azimuth: 0		
✓ Sound ☐ Cracked ☐ Root I	ntrusion	rated Leaks Debris		
Count: 6 Missing: 0 Corre	adad			
Count. 6 Ivilosing. 6 V Con	oueu			
	Address: side 1016 monument s Type: Junction	Is Incomplete Rating: 3) Fair		

Manhole Inspection Summary

Manhole # S39A__001MH

Page 2 of 4

Location View

Printed On: 3/9/2009



Defect 3



chimney infiltration, corr steps

Defect 1



chimney cracked, loose bricks, frame adj

Top View



Defect 2



offset

Manhole Inspection Summary

Manhole # S39A__001MH

Printed On: 3/9/2009 Page 3 of 4

12 in. Circular Gravity Sewer Pipe Out @ 12 OClock





too steamy to see in pipe

Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 12.00 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





too steamy to see in pipe

Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 11.92 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S39A__001MH

Printed On: 3/9/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 7 OClock 7 O'Clock Inflow



too steamy to see in pipe

Pipe Height: 0	(in.)	Direct	
Pipe Material: Clay			Pipe Lined

Invert Depth: 11.83 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection