Manhole In	spection Sun	Manhole # S39A026MH	
Printed On: 4/3/2	2009		Page 1 of 3
Inspection	☐ Is Incomplete	Rating: 3) Fair	
Record Plat: 39	Node: 026	Status: Found	Insp Date: 12/5/07 12:28 PM
Incomplete Cor	mments	Crew: 1	
			Inspector: jjoiner
			Firm: ATS
Location	Address: forrest st		Cross Street: brick walkway
Manhole	Type: Junction	Location: Sidewalk	Ground Conditions: Wet
	Prev. Rehab	Weather: Snow	Subject To Ponding: None
Comments			
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
5	Type: Sanitary	Condition: Sou	
Properties:	☐ Bolted ✓ Vent	ted Water Tight	☐ Water Tight Insert
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d Cracked Leaks
Chimney / Frame Adjustment			
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Morta	r □ Roots □ Wall
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Crack	ked Root Intrusion	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar □ Roots □ Wall
Barrel	Material: Brick	☐ Parge	ed
Shape:	Circular D	iameter: 48 (in.) Lenç	gth: 0 (in.)
Condition:	✓ Sound ☐ Crack	ked Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar □ Roots □ Wall
Bench	✓ Exists Material:	Brick	☐ Parged
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	□ Deteriorated □ Leaks
Channel	Material: Clay	☐ Parge	ed
Channel E	xposure: Fully Oper	n Junc Dist: 0	nearest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps	Count: 9 Missing	: 0	
Surcharge	Evidence Of Sur	charge Depth: 0	(ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S39A__026MH

Page 2 of 3

Location View

Printed On: 4/3/2009



Misc



Additional view pipe in @ 8

Defect 2



Bench Debris

Top View



Misc



Additional view pipe out @12oclock

Defect 1




steps

Manhole Inspection Summary

Manhole # S39A__026MH

Printed On: 4/3/2009 Page 3 of 3

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: **Unknown** Pipe Lined

Invert Depth: 13.65 (ft.) Flow Characteristics: Slow

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 8 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: **Unknown** Pipe Lined

Invert Depth: 13.60 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection