Manhole In	spection Sum	Ma	anhole # S39A038MH				
Printed On: 4/3/	2009			Page 1 of 3			
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 39	9A Node: 038	Status: Found		Insp Date: 11/5/08 10:27 AM			
Incomplete Comments				Crew: cb			
				Inspector: jjoiner			
				Firm: ATS			
Location	Address: 1110 orleans st		I	Cross Street: forrest st			
Manhole	Type: Inline	_ocation: Grass	(Ground Conditions: Dry			
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None			
Comments	cover doesnt fit in frame						
Cover	Shape: Circular	Diameter: 23	(in.) Lengt	h: 0 (in.) Dist A/B Grade: 0 (in.)			
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron			
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks							
Chimney / Frame Adjustment							
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration: None Joint Cracks Mortar Roots Wall							
Corbel	Material: Brick Parged Type: Concentric/Eccentric						
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated						
Infiltration:	n: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick	☐ Parge	ed				
Shape:	Circular Dia	ımeter: 48 (in.) Leng	ıth: 0 (in.)				
Condition:	Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Roo	ots 🗌 Wall			
Bench	✓ Exists Material: E	Brick	☐ Parged	b			
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deterio	orated Leaks Debris			
Channel	Material: Brick	☐ Parge	ed				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0							
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deterio	orated Leaks Debris			
Steps	Count: 5 Missing:	0					
Surcharge	✓ Evidence Of Sure	charge Depth: 4.1 (ft.) 🗌 Activ	ve Surcharge Present			

Manhole Inspection Summary

Manhole # S39A__038MH

Printed On: 4/3/2009 Page 2 of 3

Location View



Miscellaneous



oversized cover sitting on frame

Defect 3



surcharge evd

Top View



Defect 2



corbel deteriorated

Defect 1



corr steps

Manhole Inspection Summary

Manhole # S39A__038MH

Printed On: 4/3/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 12.70 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 7 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 12.54 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: Manhole

☐ Possible Illicit Connection