Manhole Inspection Summary M				anhole	I2MH		
Printed On: 3/13	3/2009			Page	1 of 4		
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 39	9A Node: 042	Status: Found		Insp Date: 11/29/07	9:35 AM		
Incomplete Comments				Crew: 1			
				Inspector: jjoiner			
				Firm: ATS			
Location	Address: mcelderry	st		Cross Street: aisquith st			
Manhole	Type: Junction	Location: Parking Lot		Ground Conditions: Dry			
	Prev. Rehab	Weather: Dry	9	Subject To Ponding: None			
Comments							
Cover	Shape: Circular	Diameter: 26	` ,	, ,	0 (in.)		
5	Type: Sanitary	Condition: Soun		Cover Material: Cast Iron			
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame	Offset: 0 (in.)	Condition: Sound	Crac	ked Leaks			
Chimney / Frame Adjustment ☐ Exists Material: ☐ Parged Height: 0 (in.)							
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration: None Joint Cracks Mortar Roots Wall							
Corbel	Material: Brick Parged Type: Concentric/Eccentric						
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick	☐ Parge	d				
Shape:	Circular Dia	ameter: 48 (in.) Leng	th: 0 (in.))			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar 🗌 Ro	ots 🗌 Wall			
Bench	✓ Exists Material: I	Brick	☐ Parge	d			
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debi	ris		
Channel	Material: Brick	☐ Parge	d				
Channel E	xposure: Fully Open	Junc Dist: 0	nearest	.5 ft. Azimuth: 0			
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	Deteri	orated 🗌 Leaks 🔽 Deb i	ris		
Steps	Count: 5 Missing:	1 Corroded					
Surcharge	Evidence Of Surc	charge Depth: 0 (f	t.) 🗌 Acti	ve Surcharge Present			

Manhole Inspection Summary

Manhole # S39A__042MH

Printed On: 3/13/2009 Page 2 of 4

Location View



Defect 1



missing/corroded steps, channel debris, corbel has loose brick with infiltration from mortar

Top View



Defect 2



channel debris

Manhole Inspection Summary

Manhole # S39A__042MH

Printed On: 3/13/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 9.00 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **2** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.90 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **2** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: None

Connects To: **Manhole**Possible Illicit Connection

Manhole Inspection Summary

Manhole # S39A__042MH

9 O'Clock Inflow

Printed On: 3/13/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



Pipe Height: **0** (in.) Direct

Pipe Material: Clay

Invert Depth: 8.60 (ft.) Flow Characteristics: None

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: **3** (in.) Deposits Extent: **Medium**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: None		

Connects To: **Manhole**Possible Illicit Connection