Manhole In	spection Summary	Manhole # S39KK_028MH
Printed On: 12/1	8/2008	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 39	OKK Node: 028 Status: Found	Insp Date: 2/28/07 12:16 PM
Incomplete Cor	mments	Crew: JS, AB
		Inspector: Smutek, J
		Firm: REI
Location	Address: 1750 AISQUITH ST	Cross Street: LAMONT AVE
Manhole	Type: Terminal Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
0	Ohana Ohanahan Dianahan Ol (ia) Levelle ('a) D'at A/D Oards (a) ('a)
Cover	Shape: Circular Diameter: 24 (in Type: Sanitary Condition: Sound	.) Length: (in.) Dist A/B Grade: 0 (in.) Cover Material: Cast Iron
Properties:	,,	Water Tight Insert
		-
	Offset: 1 (in.) Condition: Sound	☐ Cracked
Chimney / Fra	ame Adjustment	☐ Parged Height: 3 (in.)
Condition:		✓ Loose Brick ✓ Deteriorated
Infiltration:	None ✓ Joint ☐ Cracks ☐ Mortar ☐	Roots V Wall
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
Condition:		Loose Brick Deteriorated
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Barrel	Material: Brick	
Shape:	Circular Diameter: 46 (in.) Length:	(in.)
Condition:		Loose Brick Deteriorated
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Bench	Exists Material:	Parged Debris (not Condition related)
Condition:	Sound Cracked Root Intrusion	Deteriorated Leaks Debris
Channel	Material: Brick	☐ Debris (not Condition related)
Channel E	xposure: Fully Open Junc Dist: 0 r	nearest .5 ft. Azimuth:
Condition:	Sound Cracked Root Intrusion	□ Deteriorated □ Leaks <mark>☑ Debris</mark>
Steps	Count: 3 Missing: 1	
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S39KK_028MH

Printed On: 12/18/2008 Page 2 of 3

Location View



Water Valve



Corbel and Barrel infiltration.

Defect



Barrel infiltration. Corroded and missing steps.

Top View



Corroded and missing steps. Channel debris.

Defect



Frame leaks. Frame offset. Adjustment deterioration and infiltration.

Defect



Frame leaks. Adjustment deterioration, loose brick and infiltration.

Manhole Inspection Summary

Manhole # S39KK_028MH

Printed On: 12/18/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)				
Pipe Material: Clay	Pipe Lined			
Invert Depth: 7.54 (ft.)	Flow Characteristics: None			
Deposits: ☐ None ✓	Mud ☐ Sludge ✓ Debris ☐ Grease			

Silt Depth: **2** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: None		

Connects To: **Manhole**Possible Illicit Connection