Manhole Inspection Summary M			Manhole # S39S020MH
Printed On: 3/13	3/2009		Page 1 of 3
Inspection	☐ Is Incomplete	Rating: 3) Fair	
Record Plat: 39	9S Node: 020	Status: Found	Insp Date: 10/17/08 11:20 AM
Incomplete Comments Crew: DD			
			Inspector: jjoiner
			Firm: ATS
Location	Address: key highway		Cross Street: jackson st
Manhole	Type: Inline	Location: Light Highway	Ground Conditions: Dry
	Prev. Rehab	Weather: Dry	Subject To Ponding: None
Comments			
Cover	Shape: Circular	Diameter: 32 (in.)	
	Type: Sanitary	Condition: Sound	Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert			
Frame Offset: 3.5 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment			
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration: None Joint Cracks Mortar Roots Wall			
Corbel	Material: Brick	☐ Parged	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel	Material: Brick	☐ Parged	
Shape:	D-Shape Di	ameter: 48 (in.) Length: 4	2 (in.)
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material:	Brick	Parged
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	Deteriorated Leaks V Debris
Channel Material: Brick Parged			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0			
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteriorated Leaks Debris
Steps Count: 8 Missing: 1 Corroded			
Surcharge	Evidence Of Sur	charge Depth: 0 (ft.) [Active Surcharge Present

Manhole Inspection Summary

Manhole # \$39\$__020MH

Printed On: 3/13/2009 Page 2 of 3

Location View



Defect 3



bench debris

Defect 1



offset

Top View



Defect 2



cor. steps/missing 1st step

Manhole Inspection Summary

Manhole # S39S 020MH

Printed On: 3/13/2009 Page 3 of 3

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow

6 O'Clock Inflow



pipe under ledge cant get better pic

Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 12.50 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 6 OClock



couldnt get better pic because of ledge over pipe

Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Pipe Lined

Invert Depth: 12.25 (ft.) Flow Characteristics: Fast

Silt Depth: 0 Infiltration: None

(in.)

Deposits Extent:

Pipe Seal Cond: Unknown

Possible Illicit Connection

Drop: None

Connects To: Manhole