Manhole Inspection Summary M			lanhole # S39S021MH			
Printed On: 1/29	0/2009			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 39	9S Node: <b>021</b>	Status: Found		Insp Date: 3/13/08 7:	44 AM	
Incomplete Cor	mments			Crew: 1 Inspector: <b>jjoiner</b> Firm: <b>ATS</b>		
Location	Address: 611 harvey st			Cross Street: jackson st		
Manhole	Type: Inline	Location: Roadway		Ground Conditions: <b>Dry</b>		
	Prev. Rehab	Weather: <b>Dry</b>	5	Subject To Ponding: <b>None</b>		
Comments						
Cover	Shape: Circular	Diameter: <b>25. 5</b>	(in.) Leng	th: 0 (in.) Dist A/B Grade: 0	(in.)	
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 1 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks						
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration: None Joint Cracks Mortar Roots Wall						
Corbel	Material: Brick					
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated					
Infiltration:	n: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel Material: Brick Parged						
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar □Ro	ots 🗌 Wall		
Bench	✓ Exists Material: I	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	□ Deteri	orated Leaks Debris		
Channel	Material: Brick	□Parge	ed			
Channel Exposure: <b>Fully Open</b> Junc Dist: <b>0</b> nearest .5 ft. Azimuth: <b>0</b>						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris						
Steps Count: 5 Missing: 0 Corroded						
Surcharge	Evidence Of Surd	harge Depth: <b>0</b> (t	ft.) 🗌 Acti	ve Surcharge Present		

# **Manhole Inspection Summary**

# Manhole # \$39\$\_\_021MH

Printed On: 1/29/2009 Page 2 of 3

Location View



Misc



bench debris

Defect 2



corroded steps

## Top View



Defect 4



channel debris

Defect 1



chimney loose brick/offset

## **Manhole Inspection Summary**

### Manhole # \$39\$\_\_021MH

Printed On: 1/29/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 8.70 (ft.) Flow Characteristics: Slow

Deposits:  $\checkmark$  None  $\square$  Mud  $\square$  Sludge  $\square$  Debris  $\square$  Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 5 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 8.60 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection