Manhole Inspection Summary M			Ma	anhole	MH	
Printed On: 10/1	6/2009			Page 1	of 5	
Inspection	☐ Is Incomplete I	Rating: 4) Poor				
Record Plat: 39	W Node: 008	Status: Found		Insp Date: 8/12/09 2:4	7 PM	
Incomplete Comments				Crew: skdh		
				Inspector: skilpatrick		
				Firm: PER		
Location	Address: 1841 Ludlow Dr		(Cross Street: Webster St		
Manhole	Type: Inline Lo	cation: Roadway	(Ground Conditions: Dry		
	Prev. Rehab We	eather: Dry	S	Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 25. (i	in.) Lengt	h: 0 (in.) Dist A/B Grade: 8	(in.)	
	Type: Sanitary	Condition: Sound	d	Cover Material: Cast Iron		
Properties:	☐ Bolted ☐ Vented	☐ Water Tight ☐	☐ Water Ti	ght Insert		
Frame	Offset: 4 (in.)	Condition: 🗸 Sound	Crack	ked Leaks		
Chimney / Frame Adjustment						
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Corbel	Material: Brick	☐ Pargeo	d Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick					
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)						
Condition:	☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint [☐ Cracks ☐ Morta	r 🗌 Roc	ots 🗌 Wall		
Bench	✓ Exists Material: Bri	ck	☐ Parged	d		
Condition:	☐ Sound ☐ Cracked	☐ Root Intrusion	✓ Deteri	orated Leaks Debris		
Channel	Material: Brick	☐ Parged	d			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0						
Condition:	☐ Sound ☐ Cracked	☐ Root Intrusion	Deterio	orated Leaks VDebris		
Steps Count: 5 Missing: 0 Corroded						
Surcharge	✓ Evidence Of Surch	arge Depth: 3 (ft	:.)	ve Surcharge Present		

Manhole # S39W__008MH

Printed On: 10/16/2009 Page 2 of 5

Location View



1841 Ludlow Dr

Miscellaneous



mh cover

Defect 1



debris in channel

Top View



Miscellaneous



Alt Location View

Defect 4



evidence of surcharge @ 3ft; corroded steps

Manhole # \$39W__008MH

Printed On: 10/16/2009 Page 3 of 5

Defect 2



bench deterioration

Defect 5



frame offset

Manhole # S39W__008MH

Printed On: 10/16/2009 Page 4 of 5

12 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.30 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.68 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole # S39W__008MH

Printed On: 10/16/2009 Page 5 of 5

10 in. Circular Gravity Sewer Pipe In @ 8 OClock 8 O'Clock Inflow

