Manhole In	spection Summary	Manhole # S39YY_014MH	
Printed On: 12/1	8/2008	Page 1 of 3	
Inspection	☐ Is Incomplete Rating: 3) Fair		
Record Plat: 39	OYY Node: 014 Status: Found	Insp Date: 12/15/06 1:37 PM	
Incomplete Cor	nments	Crew: JS, DE	
		Inspector: Smutek, J	
		Firm: REI	
Location	Address: 3224 AVON AVE	Cross Street: 33RD ST	
Manhole	Type: Terminal Location: Alley	Ground Conditions: Dry	
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None	
Comments			
Cover	Shape: Circular Diameter: 24 (i	, , ,	
Dranantiaa	Type: Sanitary Condition: Sound		
Properties:		Water Tight Insert	
Frame	Offset: 2 (in.) Condition: Sound	☐ Cracked ✓ Leaks	
Chimney / Fra	mme Adjustment	✓ Parged Height: 3 (in.)	
Condition:	Sound Cracked Root Intrusion	☐ Loose Brick	
Infiltration:	None ✓ Joint ☐ Cracks ☐ Mortar	Roots Wall	
Corbel	Material: Brick	Type: Concentric/Eccentric	
Condition:	n: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Morta	r 🗌 Roots 🔲 Wall	
Barrel	Material: Brick	I	
Shape:	Circular Diameter: 46 (in.) Lengtl	n: (in.)	
Condition:		☐ Loose Brick	
Infiltration:	None ☐ Joint ☐ Cracks ✓ Morta	ır ☐ Roots ☑ Wall	
Bench	☐ Exists Material:	☐ Parged ☐ Debris (not Condition related)	
Condition:	Sound Cracked Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Channel	Material: Brick	Debris (not Condition related)	
Channel E	xposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth:	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Steps	Count: 0 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft	.)	

Manhole Inspection Summary

Manhole # \$39YY_014MH

Printed On: 12/18/2008 Page 2 of 3

Location View



Defect



Frame leaks. Frame offset. Adjustment deterioration and infiltration.

Top View



Channel debris.

Defect



Frame leaks. Frame offset. Adjustment infiltration.

Manhole Inspection Summary

Manhole # S39YY_014MH

Printed On: 12/18/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Barrel deterioration and infiltration.

Rod and Bar (Angled)	Drop: None	
Pipe Material: Clay	☐ Pipe Lined	·
Invert Depth: 6.90 (ft	.) Flow Characteristics: None	
Deposits: None		
Silt Depth: 0.5 (in.)	Deposits Extent: Light	Connects To: Manhol

Infiltration: None Pipe Seal Cond: Unknown Possible Illicit Connection