Manhole In	spection Summary	Manhole # S41AA_008MH
Printed On: 3/9/	2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 4	1AA Node: 008 Status: Found	Insp Date: 11/11/08 12:10 PM
Incomplete Comments		Crew: cb
		Inspector: jjoiner
		Firm: ATS
Location	Address: 1401 e monument st	Cross Street: n central av
Manhole	Type: Inline Location: Sidewalk	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 26 (in.)	Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame	Offset: 0 (in.) Condition: Sound	Cracked Leaks
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel Material: Brick Parged Type: Concentric/Eccentric		
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated	
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall	
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Bench	✓ Exists Material: Brick	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris
Channel	Material: Brick	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris
Steps	Count: 8 Missing: 0 Corroded	
Surcharge		

Manhole Inspection Summary

Manhole # S41AA_008MH

Printed On: 3/9/2009 Page 2 of 3

Location View



Miscellaneous



bench debris

Defect 2



frame adj

Top View



Defect 3



surcharge

Defect 1



corr steps

Manhole Inspection Summary

Manhole # S41AA_008MH

Printed On: 3/9/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 15.29 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None


Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Drop In @ 6 OClock



brick

Pipe Height: 0 (in.) Direct

Pipe Material: **Unknown** Pipe Lined

Invert Depth: 8.92 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: Outside Direct

Angled: Reading: 0.00 (ft.)

Inv Depth: 15.13 (ft.)

6 O'Clock Inflow

Drop Condition: **Open**

Connects To: Manhole

Possible Illicit Connection