Manhole In	spection Summary	Manhole # S41AA_012MH
Printed On: 3/9/	2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 41	IAA Node: 012 Status: Found	Insp Date: 11/11/08 2:36 PM
Incomplete Cor	mments	Crew: <b>cb</b>
		Inspector: <b>jjoiner</b> Firm: <b>ATS</b>
		FIIIII. ATS
Location	Address: 1500 e monument st	Cross Street: n caroline st
Manhole	Type: <b>Terminal</b> Location: <b>Roadway</b>	Ground Conditions: <b>Dry</b>
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 26 (in.)	Length: <b>0</b> (in.) Dist A/B Grade: <b>0</b> (in.)
	Type: Sanitary Condition: Cracked	Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert		
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots
Corbel	Material: <b>Brick</b> Parged	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	Exists Material:	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 6 Missing: 4 Corroded		
Surcharge	☐ Evidence Of Surcharge Depth: <b>0</b> (ft.) [	Active Surcharge Present

## **Manhole Inspection Summary**

## Manhole # S41AA\_012MH

Printed On: 3/9/2009 Page 2 of 3

Location View



Defect 3



corr steps

Defect 1



Top View



Defect 2



cracked cover

## **Manhole Inspection Summary**

## Manhole # S41AA\_012MH

Printed On: 3/9/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.00 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Connects To: **Manhole**Possible Illicit Connection

Drop: None