Manhole In	spection Summary	Manhole # S41AA_018MH
Printed On: 3/9/	2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 41	IAA Node: 018 Status: Found	Insp Date: 8/6/08 11:20 AM
Incomplete Cor	mments	Crew: dd
		Inspector: jjoiner Firm: ATS
		Film. ATS
Location	Address: 725 mello ct	Cross Street: n caroline st
Manhole	Type: Terminal Location: Sidewalk	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Change Cineston Diameter 22 (in	a \ Longth Q (in \ Diet A/D Crade Q (in \
Cover	Shape: Circular Diameter: 32 (ir Type: Sanitary Condition: Sound	
Properties:	, , , , , , , , , , , , , , , , , , ,	Water Tight Insert
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 4 (in.)		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
	Sound Cracked Root Intrusion	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Barrel	Material: Brick	
Shape:	Circular Diameter: 48 (in.) Length	: 0 (in.)
	✓ Sound ☐ Cracked ☐ Root Intrusion	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	Exists Material:	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick Parged	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris
Steps Count: 2 Missing: 0 Corroded		
Surcharge		

Manhole Inspection Summary

Manhole # S41AA_018MH

Printed On: 3/9/2009 Page 2 of 4

Location View



Defect 5



channel debris

Defect 3



steps

Top View



Defect 4



evidence of surcharge

Defect 2



crack in corbel

Manhole Inspection Summary

Manhole # S41AA_018MH

Printed On: 3/9/2009 Page 3 of 4

Defect 1



cracked, loose bricks, deteriorating chimney, frame adj

Manhole Inspection Summary

Manhole # S41AA_018MH

Printed On: 3/9/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct Pipe Material: Clay ☐ Pipe Lined Invert Depth: 5.80 (ft.) Flow Characteristics: None

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None

Connects To: Manhole Pipe Seal Cond: Unknown ☐ Possible Illicit Connection

Drop: None