Manhole In	spection Summary	M	anhole # S41CC_034MH		
Printed On: 4/3/2	2009		Page 1 of 4		
Inspection	☐ Is Incomplete Rating: 3)	Fair			
Record Plat: 41	CC Node: 034 Status: Fo	und	Insp Date: 11/10/08 2:46 PM		
Incomplete Cor	nments		Crew: cb		
			Inspector: jjoiner		
			Firm: ATS		
Location	Address: rear 932 n central av		Cross Street: e eager st		
Manhole	Type: Junction Location: Gr	ass	Ground Conditions: Dry		
	Prev. Rehab Weather: Dr	, .	Subject To Ponding: None		
Comments					
Cover	Shape: Circular Diam	neter: 26 (in.) Leng	th: 0 (in.) Dist A/B Grade: 2 (in.)		
	Type: Sanitary Cond	ition: Sound	Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks					
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration: None Joint Cracks Mortar Roots Wall					
Corbel	Material: Brick	☐ Parged Type:	Concentric/Eccentric		
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parged			
Shape:	Circular Diameter: 48 (in.) Length: 0 (in.)			
Condition:	Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Ro	ots		
Bench	✓ Exists Material: Brick	☐ Parge	d		
Condition:	☐ Sound ☐ Cracked ☐ Root	ntrusion	orated 🗌 Leaks 🔽 Debris		
Channel	Material: Brick	☐ Parged			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	Sound Cracked Root	Intrusion Deteri	orated 🗌 Leaks 🔽 Debris		
Steps Count: 6 Missing: 0 Corroded					
Surcharge	☐ Evidence Of Surcharge D	epth: 0 (ft.) \square Acti	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S41CC_034MH

Printed On: 4/3/2009 Page 2 of 4

Location View



Defect 1




cover 2 inches above grade

Defect 3



bench debris

Top View



Defect 4



channel debris

Defect 2



steps corroded

Manhole Inspection Summary

Manhole # S41CC_034MH

Printed On: 4/3/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 12.16 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock



Drop In @ 3 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 9.83 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: Outside Direct

Angled: Reading: **0.00** (ft.)

Inv Depth: 11.88 (ft.)

3 O'Clock Inflow

Drop Condition: **Open**

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S41CC_034MH

Printed On: 4/3/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 11.79 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None


Connects To: House connection / Service

line

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 11.54 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None		

Connects To: Manhole

Possible Illicit Connection