Manhole In	spection Summary	Manhole # S41CC_046MH
Printed On: 2/27	7/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 41	ICC Node: 046 Status: Found	Insp Date: 12/6/07 1:19 PM
Incomplete Comments		Crew: 1
		Inspector: jjoiner Firm: ATS
		FIIIII. ATS
Location	Address: 900 n.eden	Cross Street: ashland ave
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (in.) 5	Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert		
Frame	Offset: 0 (in.) Condition: ✓ Sound □	Cracked Leaks
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: None Joint Cracks Mortar Roots Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	□ Sound □ Cracked □ Root Intrusion □ Loose Brick □ Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	☐ Roots ☐ Wall
Barrel	Material: Brick	
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ L	oose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	□ Roots □ Wall
Bench	✓ Exists Material: Brick	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Partially Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ □	Deteriorated Leaks Debris
Steps Count: 7 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S41CC_046MH

Printed On: 2/27/2009 Page 2 of 4

Location View



Defect 1



bench debris, corroded steps

Top View




Manhole Inspection Summary

Manhole # S41CC_046MH

Printed On: 2/27/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 14.00 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 13.80 (ft.) Flow Characteristics: Slow

Silt Depth: 0 (in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S41CC_046MH

Printed On: 2/27/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 13.90 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 13.75 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection