Manhole Inspection Summary N			Ma	anhole # S41C036MH
Printed On: 3/20)/2009			Page 1 of 3
Inspection	☐ Is Incomplete	Rating: 3) Fair		
Record Plat: 41	Node: 036	Status: Found		Insp Date: 7/24/08 2:14 PM
Incomplete Comments Crew				Crew: sac
				Inspector: jjoiner Firm: ATS
				FIIII. ATS
Location	Address: 227-251 S	ilver Ct		Cross Street: orleans st
Manhole	Type: Inline	Location: Sidewalk		Ground Conditions: Dry
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None
Comments				
		D: 4 00	()	"
Cover	Shape: Circular	Diameter: 26 Condition: Sou i	, ,	th: 0 (in.) Dist A/B Grade: 0 (in.) Cover Material: Cast Iron
Properties:	Type: Sanitary ☐ Bolted ✓ Vent			
			☐ Water Ti	
Frame	Offset: 0 (in.)	Condition: Sound	d Crack	ked Leaks
Chimney / Frame Adjustment Exists Material: Concrete Parged Height: 2 (in.)				
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated				
Infiltration:	✓ None	☐ Cracks ☐ Mortar	r Roots	☐ Wall
Corbel	Material: Brick Parged Type: Concentric/Eccentric			
	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: None Joint Cracks Mortar Roots Wall				
Barrel	Material: Brick	☐ Parge	ed	
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)				
Condition:				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots 🗌 Wall
Bench	Exists Material:	Brick	☐ Parge	d
Condition:	✓ Sound ☐ Crack	ted Root Intrusion	☐ Deteri	orated Leaks Debris
Channel	Material: Brick			
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .	5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	☐ Deteri	orated Leaks Debris
Steps	Count: 4 Missing	0 Corroded		
Surcharge	Evidence Of Sur	charge Depth: 0 ((ft.)	ve Surcharge Present

Manhole Inspection Summary

Manhole # S41C__036MH

Printed On: 3/20/2009 Page 2 of 3

Location View



Misc



bench debris

Defect 2



steps

Top View



Misc



channel debris

Defect 1




chimney cond deteriorated

Manhole Inspection Summary

Manhole # S41C 036MH

Printed On: 3/20/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.50 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.41 (ft.) Flow Characteristics: Fast

Silt Depth: 0

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Connects To: Connecting Node Not **Available**

Possible Illicit Connection

Drop: None