Manhole Inspection Summary N			Ma	anhole	ИΗ	
Printed On: 7/17	7/2008			Page 1	of 3	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 41	IG2 Node: 004	Status: Found		Insp Date: 1/2/08 7:54	AM	
Incomplete Comments				Crew: crewb		
				Inspector: CrewB		
				Firm: KEC		
Location	Address: 4201 6th St			Cross Street: Druidon Ct		
Manhole	Type: Inline	Location: Roadway		Ground Conditions: Dry		
	☐ Prev. Rehab	Weather: Dry	5	Subject To Ponding: None		
Comments						
_					4.	
Cover	Shape: Circular	Diameter: 24	. ,	, ,	(in.)	
Droportion	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d Cracl	ked Leaks		
Chimney / Frame Adjustment						
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	r Roots	□Wall		
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	filtration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parg	ed			
Shape: Circular Diameter: 42 (in.) Length: (in.)						
Condition:	☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteri	orated Leaks Debris		
Channel	Material: Brick					
Channel E	xposure: Fully Oper	n Junc Dist: 0	nearest.	5 ft. Azimuth:		
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteri	orated Leaks Debris		
Steps	Count: 3 Missing	: 0 Corroded				
Surcharge	Evidence Of Sur	charge Depth:	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # S41G2_004MH

Printed On: 7/17/2008 Page 2 of 3

Location View



West Bay Ct

steps



Top View



Manhole Inspection Summary

Manhole # S41G2_004MH

Printed On: 7/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: **DIP/CI** Pipe Lined

Invert Depth: 7.66 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Service Sewer Pipe In @ 8 O'Clock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: **DIP/CI** ☐ Pipe Lined

Invert Depth: 7.52 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Connecting Node Not

Available

☐ Possible Illicit Connection