Manhole Inspection Summary N			Ma	anhole # S41G018	ВМН	
Printed On: 4/10	0/2009			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 41	IG Node: <b>018</b>	Status: Found		Insp Date: 5/19/08 1	1:14 AM	
Incomplete Comments				Crew: doyle		
				Inspector: jjoiner		
				Firm: ATS		
Location	Address: 142 lloyd st			Cross Street: pratt st		
Manhole	Type: Junction	Location: Roadway		Ground Conditions: <b>Dry</b>		
	☐ Prev. Rehab	Weather: <b>Dry</b>	S	Subject To Ponding: <b>Ponding</b>		
Comments						
Cover	Shape: Circular	Diameter: 26	` '	` ,	(in.)	
<b>5</b>	Type: Sanitary	Condition: Sour		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 2 (in.)	Condition: 🗸 Sound	Crack	ked Leaks		
Chimney / Frame Adjustment						
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall		
Corbel	Material: Brick and	I Concrete ☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	n: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick and	I Concrete ☐ Parge	ed			
Shape:	<b>Circular</b> Di	iameter: <b>48</b> (in.) Leng	th: <b>0</b> (in.)			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar ⊟Roo	ots		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	Deteri	orated 🗌 Leaks 🔽 <b>Debri</b> s	5	
Channel	Material: Brick	☐ Parge	ed			
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .	5 ft. Azimuth: <b>0</b>		
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	Deteri	orated 🗌 Leaks 🔽 <b>Debri</b> s	6	
Steps	Count: 5 Missing	: 0				
Surcharge	Evidence Of Sur	charge Depth: <b>0</b> (i	ft.)	ve Surcharge Present		

# **Manhole Inspection Summary**

# Manhole # S41G\_\_018MH

Printed On: 4/10/2009 Page 2 of 4

#### Location View



Defect 1



offset

# Top View



Defect 2



corroded steps; channel & bench debris

# **Manhole Inspection Summary**

# Manhole # S41G\_\_018MH

12 O'Clock Outflow

Printed On: 4/10/2009 Page 3 of 4

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 10.31 (ft.) Flow Characteristics: Fast

Deposits:  $\checkmark$  None  $\square$  Mud  $\square$  Sludge  $\square$  Debris  $\square$  Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 OClock



3 O'Clock Inflow

Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.00 (ft.) Flow Characteristics: Fast

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 1 (in.) Deposits Extent: Light
Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

# **Manhole Inspection Summary**

# Manhole # S41G\_\_018MH

6 O'Clock Inflow

Printed On: 4/10/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.10 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

# 8 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.07 (ft.) Flow Characteristics: Fast

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 4 (in.) Deposits Extent: **Heavy**Infiltration: **None** Pipe Seal Cond: **Unknown** 

Drop: None

Connects To: **Dead End** 

Possible Illicit Connection