Manhole In	spection Summary	Ma	anhole # S41II_004MH				
Printed On: 8/19	/2009		Page 1 of 3				
Inspection	☐ Is Incomplete Rating: 3) F	- air					
Record Plat: 41	Node: 004 Status: Fo u	ınd	Insp Date: 6/22/09 2:08 PM				
Incomplete Cor	nments		Crew: ADS1				
			Inspector: ADS1 Firm: ADS				
			Fillii. AD3				
Location	Address: FEDERAL ST		Cross Street: HARFORD RD				
Manhole	Type: Terminal Location: Roadway		Ground Conditions: Dry				
	Prev. Rehab Weather: Dry		Subject To Ponding: None				
Comments							
Cover	Shape: Circular Dian	neter: 25. (in.) Lengt	th: (in.) Dist A/B Grade: 0 (in.)				
	Type: Sanitary Condi	tion: Sound	Cover Material: Cast Iron				
Properties:	☐ Bolted ✓ Vented ☐ Wate	r Tight 🔲 Water T	ight Insert				
Frame	Offset: 0 (in.) Condition:	✓ Sound ☐ Cracl	ked Leaks				
Chimney / Frame Adjustment							
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Corbel	Material: Brick	☐ Parged Type:	Concentric/Eccentric				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick	☐ Parged					
Shape:	Shape: Circular Diameter: 42 (in.) Length: (in.)						
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Ro	ots 🗌 Wall				
Bench	Exists Material:	☐ Parge	d				
Condition:	☐ Sound ☐ Cracked ☐ Root I	ntrusion 🗌 Deteri	orated Leaks Debris				
Channel	Material: Brick Parged						
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:							
Condition:	✓ Sound ☐ Cracked ☐ Root I	ntrusion 🗌 Deteri	orated Leaks Debris				
Steps	Steps Count: 4 Missing: 4 Corroded						
Surcharge	Evidence Of Surcharge De	epth: (ft.) Acti	ve Surcharge Present				

Manhole Inspection Summary

Manhole # S41II_004MH

Printed On: 8/19/2009 Page 2 of 3

Location View



Top View



Top View



Defect 1



MISSING STEPS AND CHIMNEY DETERIORATED

Manhole Inspection Summary

Manhole # S41II_004MH

Printed On: 8/19/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock

Infiltration: None





Pipe Height:	(in.) [Direct					
Pipe Material: Cla	ıy		☐ Pip	oe Lined			
Invert Depth: 8.94 (ft.) Flow Characteristics: None							
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease							
Silt Depth:	(in.)	Dep	osits Ext	ent:			

Deposits Extent: Connects To: **Manhole**Pipe Seal Cond: **Sound** Possible Illicit Connection

Drop: None