Manhole Inspection Summary M			Man	lanhole # S41Y1_022MH			
Printed On: 11/1	4/2008			Paç	ge 1 d	of 3	
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 41Y1 Node: 022 Status: Found			Insp Date: 5/6/08 12:21 PM				
Incomplete Comments				Crew: crewb			
				Inspector: CrewB			
				Firm: KEC			
Location	Address: 3544 7th Street		Cro	Cross Street: Freeman			
Manhole	Type: Inline Lo	ocation: Roadway	Gro	Ground Conditions: Dry			
	☐ Prev. Rehab W	eather: Dry	Sub	ject To Ponding: Non	е		
Comments							
Cover	Shape: Circular	Diameter: 30	` '	(in.) Dist A/B Gra		(in.)	
	Type: Sanitary	Condition: Sou		Cover Material: Cast I	ron		
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame Offset: 3 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks							
Chimney / Frame Adjustment							
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated							
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Corbel	el Material: Brick Parged Type: Concentric/Eccentric						
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	ration: 🗸 None 🗌 Joint 🔲 Cracks 🔲 Mortar 🔲 Roots 🔲 Wall						
Barrel Material: Brick Parged							
Shape: Circular Diameter: 48 (in.) Length: (in.)							
Condition:	n: 🗹 Sound 🔲 Cracked 🔲 Root Intrusion 🔝 Loose Brick 🔲 Deteriorated						
Infiltration:	Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall						
Bench	✓ Exists Material: Br	ick	☐ Parged				
Condition:	✓ Sound ☐ Cracked	I ☐ Root Intrusion	□ Deteriora	ted Leaks D	Debris		
Channel Material: Brick Parged							
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:							
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris							
Steps Count: 5 Missing: 0 Corroded							
Surcharge	☐ Evidence Of Surcharge Depth: (ft.) ☐ Active Surcharge Present						

Manhole Inspection Summary

Manhole # S41Y1_022MH

Printed On: 11/14/2008 Page 2 of 3

Location View



3544 7th

Steps



Defect 2



Top View



Defect 1



Manhole Inspection Summary

Manhole # \$41Y1_022MH

Printed On: 11/14/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.56 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.94 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection