Manhole Inspection Summary Manhole # S43A2 004MH Printed On: 7/17/2008 Page 1 of 4 Rating: 1) Excellent Inspection ☐ Is Incomplete Record Plat: 43A2 Node: 004 Status: Found Insp Date: 12/11/07 8:50 AM Incomplete Comments Crew: C Inspector: CrewC Firm: KEC Location Cross Street: St. Margaret Address: 1011 E Patapsco Ave Manhole Type: Junction Location: Sidewalk Ground Conditions: Dry Prev. Rehab Weather: Dry Subject To Ponding: None Comments Cover Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0.5 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 0 (in.) Leaks Chimney / Frame Adjustment Exists Material: Brick and Concrete Parged Height: 9 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick ☐ Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Mortar Roots Wall Cracks **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 1 nearest .5 ft. Azimuth: 200 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # S43A2_004MH

Printed On: 7/17/2008 Page 2 of 4

Location View



E. Patapsco Ave.

Steps



Steps

Top View



Defect 1



Debris

Manhole Inspection Summary

Manhole # S43A2_004MH

12 O'Clock Outflow

3 O'Clock Inflow

Printed On: 7/17/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: **9.6** (in.) Rod and Bar (Angled)
Pipe Material: Clay □ Pipe Lined

Invert Depth: **9.56** (ft.) Flow Characteristics: **Fast**

Deposits: $\slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm}$ Debris $\slash\hspace{-0.4cm}$ Grease

Silt Depth: (in.) Deposits Extent:
Infiltration: None Pipe Seal Cond: Sound

Connects To: **Manhole**Possible Illicit Connection

Drop: None

8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock



Pipe Height: **9.6** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** □ Pipe Lined

Invert Depth: 9.45 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S43A2_004MH

9 O'Clock Inflow

Printed On: 7/17/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 9.6 (in.) Rod and Bar (Angled) Pipe Material: Clay	Drop: None
Invert Depth: 9.41 (ft.) Flow Characteristics: Fast	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection