#### **Manhole Inspection Summary** Manhole # S43A2 021MH Printed On: 7/17/2008 Page 1 of 4 Rating: 1) Excellent Inspection ☐ Is Incomplete Record Plat: 43A2 Node: 021 Status: Found Insp Date: 12/12/07 8:05 AM Incomplete Comments Crew: C Inspector: CrewC Firm: KEC Cross Street: Patapsco Ave. Location Address: 3600 Saint Margaret St Manhole Type: Junction Location: Alley Ground Conditions: Wet Prev. Rehab Weather: Dry Subject To Ponding: None Comments Cover Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 0.5 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 8 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Mortar Roots Wall Cracks **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

# **Manhole Inspection Summary**

## Manhole # S43A2\_021MH

Printed On: 7/17/2008 Page 2 of 4

Location View



Patapsco-Washburn

Steps



Defect 2



Pole in channel

### Top View



Defect 1



Frame offset

#### **Manhole Inspection Summary**

#### Manhole # S43A2\_021MH

Printed On: 7/17/2008 Page 3 of 4

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Pipe Lined

Invert Depth: 8.50 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

# 8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Pipe Lined

Invert Depth: 8.18 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

# **Manhole Inspection Summary**

# **Manhole # S43A2\_021MH**

6 O'Clock Inflow

Printed On: 7/17/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: <b>7.2</b> (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	
nvert Depth: 8.31 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
nfiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection