#### **Manhole Inspection Summary** Manhole # S43A2 034MH Printed On: 7/17/2008 Page 1 of 4 Rating: 1) Excellent Inspection ☐ Is Incomplete Record Plat: 43A2 Node: 034 Status: Found Insp Date: 12/12/07 7:41 AM Incomplete Comments Crew: C Inspector: CrewC Firm: KEC Cross Street: Patapsco Ave. Location Address: 3601 Saint Margaret St Manhole Type: Inline Location: Alley Ground Conditions: Wet Prev. Rehab Weather: Dry Subject To Ponding: None Comments Cover Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: Bolted Vented Frame Offset: 0 (in.) Condition: Sound ☐ Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 20 (in.) Parged Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ✓ Mortar ☐ Roots ✓ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Mortar Roots Wall Cracks **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 1 nearest .5 ft. Azimuth: 80 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 4 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Surcharge

## **Manhole Inspection Summary**

### Manhole # S43A2\_034MH

Printed On: 7/17/2008 Page 2 of 4

Location View



Patapsco-Washburn

Steps



Defect 2



Large piece of debris

### Top View



Defect 1



Loose bricks

### **Manhole Inspection Summary**

#### Manhole # S43A2\_034MH

Printed On: 7/17/2008 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.80 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 6 in. Circular Gravity Sewer Pipe In @ 4 O'Clock



4 O'Clock Inflow

Pipe Height: 6	(in.)	Rod and Bar (Angled)
Pipe Material: Clay		☐ Pipe Lined
Invert Depth: 7.06	(ft.)	Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Pos

Drop: **None** 

Connects To: House connection / Service

line

☐ Possible Illicit Connection

# **Manhole Inspection Summary**

## **Manhole # S43A2\_034MH**

9 O'Clock Inflow

Printed On: 7/17/2008 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: <b>9.6</b> (in.) Rod and Bar (Angled) Pipe Material: <b>Clay</b> Pipe Lined	Drop: None
Invert Depth: <b>7.57</b> (ft.) Flow Characteristics: <b>Fast</b>	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection